

TSSPDCL - LMRC / Corporate office

Date: 08.08.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Nagarkurnool	Achampet	33KV	Uppunuthala	05.00	09.40	04.40	E/L	Tree branches touched to the 33KV Line and Tree cutting near at Lingotam (V)	Achampet	No
1	MDK	Gajwel	Shivamsmelters	33KV	Toopran	19:05	20:50	1:45		Peacock fallen on the line at Company side	Shivamsmelters	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Arlagaddagudem	Mangalapally	11KV	Suryapet	13:00	15:30	2:30	E/L	Insulator failed	No
2		Gurraladandi	Ramugunda thanda	11KV	Bhongir	14.00	16.00	02.00	EL	11KV Line snapped near Ramthanda	No
3		Urumadla	Elikatte	11KV	Nalgonda	03.00	06.00	03.00	EL	11KV Jumper cut	No
4		N B Gudem	Redlakunta	11KV	Huzurnagar	10.30	12.30	02.00	EL	11KV Insulator failed at N B Gudem village	No
1	MDK	Medak	Kuchanpally	11KV	Medak	8:00	10:00	2:00		B/D due to tree fallan on the 11KV line	No
2		M. Bhupathipur	M. Bhupathipur	11KV	Medak	05.10	10.20	05.10		B/D due to 11KV conductor snapped	No
3		Chippalthurthy	Chippalthurthy	11KV	Medak	07.30	09.15	01.45		B/D due to 11KV conductor snapped	No
4		Gadipeddapur	Gadipeddapur	11KV	Medak	00.00	07.00	07.00		B/D due to Line not standing in Three Phase supply	No
1	RR N	Subash Nagar	Bank Colony	11KV	Medchal	0:35	1:27	0:52		11KV Disc failed at SBI Bank, Godhavari Homes	No
1	RR E	Mangalpally	Mangalpally 2	11KV	Saroor Nagar	9:40	14:30	4:50		Bird fallen on the line at Mangalpally	No
2		Manchal	Thippai Guda	11KV	Saroor Nagar	14.00	16.00	02.00		11KV Line cut at Thippai Guda	No
1	HYD N	Zamistanpur	S.P.College	11KV	Sec'bad	12.55	14.35	01.40	EL	AB cable end kit failed at Garuda Apts	No

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		1		1		1			
6	RR(E)	38	360		2		2		2			
7	Hyd	186	1014		1		1		1			
	Total	504	2929	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1		1		1				
2	NLG	150	948		4		4		4			
3	MDK	87	828	1	4	1	4	1	4			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	8	2	8	2	8	0	0	
	Grand Total	908	6149	2	12	2	12	2	12	0	0	