

TSSPDCL - LMRC / Corporate office

Date: 21.12.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	Venkatapuram	33KV	Gadwal	04.50	09.50	05.00	E/L&O/L	33KV Pole Damaged near 33KV Venkatapuram SS	Venkatapuram	No
1	HYD S	220KV Ch' Gutta - Malakpet Gunj	Asmangadh	33KV	Malakpet	05.25	05.35	00.10	EL,OL	Cable end kit failed at Pamputta	Asmangadh	No

TSSPDCL - LMRC / Corporate office

Date: 21.12.17

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Janampet	Moosapet	11KV	Jadcherla	14.20	16.15	01.55		11KV Wire cut near Moosapet Village	No
1	NLG	Yerkaram	Das Thanda	11KV	Suryapet	14:30	17:00	2:30	E/L	Jumper cut	No
2		Dirincherla	Yallapuram	11KV	Huzurnagar	10.40	12.30	01.50	E/L	11 KV Insulator failed at Singaram village	No
3		Kistapuram	Chintiryala	11KV	Huzurnagar	11.30	13.15	01.45	E/L	11KV Line snapped at Chintiryala village	No
4		Devarakonda	K.B.Pally	11KV	Devarakonda	09.30	12.30	03.00	E/L	11KV Jumper cut	No
1	MDK	NSF	Mombojipally	11KV	Medak	11:20	12:20	1:00		Insulator failed	No
1	RR S	Kismathpur	Kismathpur	11KV	Rajendranagar	9:25	10:25	1:00		Pin binding failed near SBH Bank	No
1	RR N	J T P L	K S R Enclave	11KV	KKP	8:10	9:10	1:00	OL	T/F HG Fuse failed near Kartheeka Residency	No

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201		1		1		1			
5	RR(N)	82	407		1		1		1			
6	RR(E)	38	360									
7	Hyd	186	1014	1		1		1				
	Total	504	2929	1	2	1	2	1	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1	1	1	1	1	1			
2	NLG	150	948		4		4		4			
3	MDK	87	828		1		1		1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	1	6	1	6	1	6	0	0	
	Grand Total	908	6149	2	8	2	8	2	8	0	0	