

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360									
7	Hyd	186	1014		4		4		4			
	Total	504	2929	0	6	0	6	0	6	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1		1		1				
2	NLG	150	948		3		3		3			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	1	3	1	3	1	3	0	0	
	Grand Total	908	6149	1	9	1	9	1	9	0	0	

TSSPDCL - LMRC / Corporate office

Date: 24.12.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Kasarabadha	Kasarabadha	11KV	Suryapet	15.30	17.00	01.30	E/L	Jumper cut	-
2		Keethavarigudem	Kothagudem	11KV	Huzurnagar	11.45	13.20	01.35	EL	Insulator failure	-
3		Ghanapur	Polkampally	11KV	Devarakonda	11.30	14.30	03.00	EL	Jumper cut	-
1	RR N	Mayurinagar	Prashanthnagar	11KV	Kukatpally	05.05	06.50	01.45	OL	line petroling No Visible fault,	-
2		Jagathgiringutta	Shirdi Hills	11KV	Medchal	16.35	17.40	01.05	BD	Line AB Switch opened at RGK Block 23 (11KV Cable failed at Swathi School)	-
1	HYD S	Miralam	Jahanuma	11KV	III	06.45	08.25	01.40	EL,OL-Rph	2No. Pin insulators flash over & Coconut branches fallen on lines at Mustafa Nagar	-
2		Petlaburz	Petlaburz	11KV	III	13.00	14.22	01.22	EL,OL	Cable Jumper cut at Petlaburz	-
3		Falaknuma	Falaknuma OH	11KV	III	16.05	17.37	01.32	EL	Cable fault at Opp. Falaknuma PS	Arranged B/F on 11KV Masrath Funtion Hall feeder
4		Salarjung	Pathergatti	11KV	III	18.30	01.35	07.05	All Indication	Cable fault	Partial fdr charged & remaining loads added on 11KV Gulzar House feeder

TSSPDCL - LMRC / Corporate office

Date: 24.12.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kalwakurthy	Rachur	33KV	Nagarkurnool	07.20	12.00	04.40	E/L	33KV Jumpally Line coundectr snapped at JP Nagar	Rachur	-