

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360									
7	Hyd	186	1014									
	<b>Total</b>	<b>504</b>	<b>2929</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1	1	1	1	1	1			
2	NLG	150	948		4		4		4			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	<b>Total</b>	<b>404</b>	<b>3220</b>	<b>1</b>	<b>5</b>	<b>1</b>	<b>5</b>	<b>1</b>	<b>5</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>908</b>	<b>6149</b>	<b>1</b>	<b>8</b>	<b>1</b>	<b>8</b>	<b>1</b>	<b>8</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 30.12.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Nawabpet	Lokierv	11KV	Jadcherla	12.50	14.10	01.20		11kv wire cut near Nawabpet	-
1	NLG	Annaram	Kothagudem	11KV	Suryapet	16.30	18.30	02.00	E/L	line cut near Annaram Village	-
2		Kethepally	Korlapahad	11KV	Nalgonda	06.30	09.30	03.00	E/L	11KV jumper cut	-
3		Nadigudem	Ramapuram	11KV	Huzurnagar	15.20	17.10	01.50	EL	Due to Jumper cutted near Ramapuram village	-
4		Sirikonda	Ravipahad	11KV	Huzurnagar	10.00	14.00	04.00	EL/OL	Due to 11Kv Line Cutted near Ravipahad Village	-
1	RR N	Kompally	Jayabeeri	11KV	MDCL	16.13	16.39	00.26	BD	11KV Pin Insulator failed at Nuziveedu Company Beside	-
2		Gowdavelly	Ayodhya	11KV	MDCL	03.20	07.00	03.40	BD	11KV Pin Insulator failed at Sakat Vencher	-
3		Bandamadaram	Rocksand	11KV	MDCL	18.05	20.00	01.55	BD	11KV Cable endkit failed in SS ( Backfeeding arranged )	-

TSSPDCL - LMRC / Corporate office

Date: 30.12.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	Maldakal	33KV	Gadwal	12.15	14.15	02.00	E/L&O/L	Jumpering Work at Bijwaram Road	Gadwal	-