

TSSPDCL - LMRC / Corporate office

Date: 01.07.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Jogiept	LaxmiSagar	33KV	Jogiept	11:00	14:05	3:05		Jumper cut near Sangupet Village.	LaxmiSagar	No
2		Sadashivapet	Koheer	33KV	Sangareddy	08.15	11.30	03.15		B/D due to Insulator failed.	Koheer	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Repala	Kalakova	11KV	Huzurnagar	02.00	06.00	04.00	E/L	Tree branch fallen on the 11KV line near Kalakova village	No
2		Repala	V R Puram	11KV	Huzurnagar	02.00	06.00	04.00	E/L	11KV Insulator failed near V R Puram village	No
3		Nadigudem	Ratnavaram	11KV	Huzurnagar	11.15	13.50	02.35	E/L	11KV Line snapped near Ratnavaram village	No
4		Thogarrai	GudiBanda	11KV	Huzurnagar	00.00	03.00	03.00	E/L	11KV Line snapped near GudiBanda village	No
5		Timmareddy gudem	Timmareddy gudem	11KV	Huzurnagar	01.00	05.00	04.00	E/L	11KV Snapped near Timmareddy gudem village	No
1	RR S	MD Pally	Pallecheruvu	11KV	Rajendranagar	04.30	05.30	01.00		HT Service CTPT failed at Javeed Plastic Industry Milon Colony	No
2		Ibrahimbagh	Osmansagar	11KV	Rajendranagar	23.55	00.55	01.00		11KV Insulator failed at Community Hall Ramdevguda Village	No
1	RR E	Keesara	Ankireddypally	11KV	Habsiguda	12:00	13:20	1:20		11KV Line cut at Peddamma temple cheruvu	No
1	HYD N	Kalyan Nagar	Rahamath Nagar	11KV	Banjara Hills	21.43	22.54	01.11	EL	No Visible fault	Arranged partial loads B/F on 11KV Saveria fdr
1	HYD C	Toli Chowki	Para Mount Hills	11KV	Mehdipatnam	19.45	21.33	01.48	EL,OL-Bph	No Visible fault	Arranged B/F on 11KV Hakimsha & BSNL fdrs

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201		2		2		2			
5	RR(N)	82	407									
6	RR(E)	38	360		1		1		1			
7	Hyd	186	1014		2		2		2			
	Total	504	2929	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969									
2	NLG	150	948		5		5		5			
3	MDK	87	828	2		2		2				
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	5	2	5	2	5	0	0	
	Grand Total	908	6149	2	10	2	10	2	10	0	0	