

TSSPDCL - LMRC / Corporate office

Date: 24.06.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	Oil Seed	33KV	Gadwal	23.35	02.40	03.05	E/L	Pin Insulator Replaced at Veerapur(V) & Jammichedu(V)		-
2		Alampur	Alampur	33KV	Gadwal	05.20	10.05	04.45	E/L&O/L	33KV Line Snapping at Railway Crossing towards Undavelly SS		-
1	MDK	Gummadidala	Jinnaram	33KV	Medak	14.30	16.15	01.45	B/d due to tree fallen on 33KV Line	B/d due to tree fallen on 33KV Line		-
2		Gajwel	BB Pur	33KV	Toopran	13.45	14.40	00.55	B/D due to Tree branch fallen on line	B/D due to Tree branch fallen on line		-

## TSSPDCL - LMRC / Corporate office

Date: 24.06.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Jaklair	Gudigandla	11KV	Mahabubnagar	05.45	09.00	03.15		11KV Phase to Phase at Joullapur (Vi)	-
2		Mustipally	Anugonda	11KV	Mahabubnagar	04.40	11.20	06.40		11KV Insulator Damage at Dhadhanpally (Vi)	-
3		Pasupula	Mustipally	11KV	Mahabubnagar	03.15	08.20	05.05		11KV pole damage at Parevulla (Vi) 2	-
4		Devarkadra	Lalkota	11KV	Mahabubnagar	08.10	12.30	04.20		11KV Conductor cut at Pallamari (Vi)	-
5		Marikal	Eligandla	11KV	Mahabubnagar	06.00	12.10	06.10		11KV Insulator Damage at Gunmukulla (Vi)	-
6		Mamaipally	Allipur	11KV	Nagarkurnool	00.00	10.00	10.00		insulator failed	-
7		Peddakothapally	chendrakal	11KV	Nagarkurnool	00.00	12.00	12.00		2 Nos T/F failed	-
1	NLG	Nagaram	Narsimhula Gudem	11KV	Suryapet	05.00	07.50	02.50	E/L	Insulator faild	-
2		Mukundapuram	Kalluru	11KV	Huzurnagar	07.46	12.53	05.07	EL	Due to 11Kv Jumper cut near Kalluru village	-
3		Gondiryala 01	Gondiryala 01	11KV	Huzurnagar	08.06	10.40	02.34	EL	Due to 11Kv Jumper cut near Gondiryala 01 village	-
4		Aregudem	Peddakaparthu	11KV	Nalgonda	08.30	10.30	02.00	E/L	11KV Line Melting	-
5		M.T.Pally	Dathaipally	11KV	Bhongir	13.00	16.35	03.35	EL	11KV Insulator failed	-
6		Marriguda	Y.G. Pally	11KV	Devarakonda	07.00	10.00	03.00	EL	11KV Insulator failed	-
1	MDK	B.B.pur	Burugupally	11KV	Medak	05.00	10.25	05.25		B/d due to tree fallen on Line	-
2		Gavvalapally	Shankarampet	11KV	Medak	11.00	14.25	03.25		B/d due to 11 kV disc failed	-
3		Bujrampet	Bujrampet	11KV	Medak	02.00	11.00	09.00		B/d due to 11 kV Insulater failed	-
4		Rudraram	Lakdaram	11KV	Sangareddy	03.40	09.40	06.00		BD due to Jumper cut at Masjid Back side	-
5		Kondapur	Aliabad	11KV	Sangareddy	02.05	11.00	08.55		B/d due to 11 kV Insulater failed	-
1	RR N	Athiwelly	Somaram	11KV	Medchal	11.12	13.12	02.00		11KV Brass Patti Cut & Replaced at Dongala Gutta Thanda	-
2		Medicity	Munirabad	11KV	Medchal	20.20	21.15	00.55		Bird Fallen on 11KV Line at Seeds company,Munirabad	-
1	RR E	Rampally Dayara	Kareemguda	11KV	Habsiguda	07.10	08.15	01.05		11KV Line cut at Kareemguda	-
2		Yadgarpally	Thimmaipally	11KV	Habsiguda	10.30	11.30	01.00		11KV AB Switch belt patti cut & fallen on Kasarm at Thimmaipally	-
3		RFC	ANAJ PER AGL	11KV	SAROORNAGA R	08.00	09.40	01.40	OL	TREE BRCHANS FOLLOW ON 11KV LINE AT ANAJ PER	-
1	HYD S	Salarjung	Pather Gatti	11KV	Charminar	22.39	00.23	01.44	EL	No Visible fault	-

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360		3		3		3			
7	Hyd	186	1014		1		1		1			
	<b>Total</b>	<b>504</b>	<b>2929</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	2	7	2	7	2	7			
2	NLG	150	948		6		6		6			
3	MDK	87	828	2	5	2	5	2	5			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	<b>Total</b>	<b>404</b>	<b>3220</b>	<b>4</b>	<b>18</b>	<b>4</b>	<b>18</b>	<b>4</b>	<b>18</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>908</b>	<b>6149</b>	<b>4</b>	<b>24</b>	<b>4</b>	<b>24</b>	<b>4</b>	<b>24</b>	<b>0</b>	<b>0</b>	