

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		1		1		1			
6	RR(E)	38	360									
7	Hyd	186	1014	1		1		1				
	Total	504	2929	1	1	1	1	1	1	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1		1		1				
2	NLG	150	948		6		6		6			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	1	6	1	6	1	6	0	0	
	Grand Total	908	6149	2	7	2	7	2	7	0	0	

TSSPDCL - LMRC / Corporate office

Date: 08.11.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Cheedella	Cheedella	11kv	Suryapet	10.40	14.30	03.50	E/L	11Kv Line Cut	-
2		Kattangur	Bollepally	11kv	Nalgonda	04.24	08.20	03.56	E/L	11KV Insulator failed	-
3		Koppole	Koppole	11kv	Nalgonda	08.57	10.50	01.53	E/L	11KV Insulator failed	-
4		Athmakur	Rahikanpet	11kv	Bhongir	04.10	06.10	02.00	EL	11KV Jumper snapped at Rahikanpet	-
5		Azeempet	T.repaka	11kv	Bhongir	01.00	06.30	05.30	EL	11KV Breaker Failed in yad in SS	-
6		Nandanam	Anjipur	11kv	Bhongir	16.00	17.10	01.10	EL	Bird Fallen On Line at Near Anjipur Outside	-
1	RR N	J D M SS-II	Kompally Pharama	11kv	Jeedimetla	00.02	02.05	02.03	EL&OL	11kv AB Cable stright Joint Kit Failure At Sontran wire & 11kv Endy Kit Failure At Kompally Pharama phase-II	-

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	leeza	Venkatapuram	33KV	Gadwal	06.50	09.30	02.40	E/L & O/L	Insulator Failed at Anjini Pipes Company	Venkatapuram	-
1	HYD C	220KV Shivarampally	Karwan	33KV	Mehdipatnam	02.45	02.52	00.07	EL,OL	Cable fault at Pillar No.158	Karwan	Loads transferred onto 132KV Asif Nagar SS