

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407									
6	RR(E)	38	360		3		3		3			
7	Hyd	186	1014									
	Total	504	2929	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969									
2	NLG	150	948		4		4		4			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	0	4	0	4	0	4	0	0	
	Grand Total	908	6149	0	7	0	7	0	7	0	0	

TSSPDCL - LMRC / Corporate office

Date: 16.11.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Repala	Repala	11KV	Huzurnagar	02.00	06.00	04.00	O/L	11kv jumper cut at Repala village	-
2		Ravulapally	Turpugudem	11KV	Suryapet	06.00	08.30	02.30	E/L	11Kv Insulator Failed	-
3		Kondamadugu	Kepal	11KV	Bhongir	06.20	07.45	01.25	E/L	Tree Branches Fallen On Line	-
4		Bondugula	Godumakunta	11KV	Bhongir	11.15	16.45	05.30	E/L	11kV Diskfailed at Godumakunta	-
1	RR E	Rampally Dayara	Vanneguda AGL	11KV	Habsiguda	08.08	10.08	02.00		11KV Line cut near Mani Engg Company	-
2		Keesara	Kadevi	11KV	Habsiguda	05.45	09.45	04.00		Tree branches fallen on 11KV line at Anki Reddy Pally	-
3		TARAMATHIPET	BANDARAVIRALA	11KV	IBRAHIMPATNA M	01.00	03.05	02.05	EL	11KV LINE CUT AT PNR COUSAR	-