

TSSPDCL - LMRC / Corporate office

Date: 05.10.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Sadashivapet	Koheer	33KV	Sangareddy	18.00	18.55	00.55		Altrenate supply given Jharasagam Feeder to koheer Feeder		-
2		Jogipet	Jogipet	33KV	Jogipet	05.42	07.10	01.28		B/D due to Insulator fail near 33kv Jogipet SS.		-

TSSPDCL - LMRC / Corporate office

Date: 05.10.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Koukuntla	Muchinthalla	11KV	Mahabubnagar	10.00	14.05	04.05		11KV Phase to Phase Near Muchinthalla (Vi)	-
2		Parpally	Achrayapur	11KV	Mahabubnagar	11.20	16.00	04.40		11KV Conductor cut at Palugu Thanda (Vi)	-
1	NLG	Thurkapally	Thurkapally	11KV	Nalgonda	09.00	12.00	03.00	E/L	11KV Disc Fial	-
2		Koppole(K)	Koppole	11KV	Nalgonda	08.20	10.45	02.25	E/L	11Kv Line Insulator Fial	-
3		Kudakuda	Ilapuram	11KV	Suryapet	11.00	14.10	03.10	E/L	Jumper cut	-
4		Akupamula	Akupamula	11KV	Huzurnagar	10.15	11.15	01.00	E/L	11 kv inslater failed At Narsimhapuram village	-
5		Janpahad	Shunyapahad	11KV	Huzurnagar	06.55	10.10	03.15	E/L	single phase Dtr failed at Shunyapahad village	-
1	MDK	SRD-T-II	KALABGUR	11KV	Sangareddy	17.35	21.15	03.40		B/D due to Jumper cut near chervukatta in kalabgur village.	-
2		SRD-T-II	No.III	11KV	Sangareddy	19.50	21.35	01.45		B/D due to Drivers colony T/F brunt.	-
1	RR N	Laxmapur	Laxmapur	11KV	Medchal	08.20	11.15	02.55		11KV Jumper Cut & Replaced at Ramula Gutta, Laxmapur	-
2		ICICI	SP-I	11KV	Medchal	13.10	15.30	02.20		11KV Jumper Cut & Replaced at Alexandria 900	-
3		J D M Ss-I	Phase-II	11KV	Jeedimta	12.13	13.35	01.22	EL	11kv AB Cable Endy Kit Failure At Sm s pharma phase-II	-
1	RR E	Yadgarpally	Thimapally	11KV	Keesara	09.05	10.55	01.50		11kv jumper cut at Thimaipally (V) bhavi	-
1	HYD N	Road No.12	N.B.T Nagar	11KV	Banjarahills	00.02	01.10	01.08	EL	HV-I & HV-II common CT blasted at SS	Arranged B/F on 11KV Shopping Complex fdr
1	HYD C	Indira Park	Domalguda	11KV	Saifabad	01.50	03.58	02.08	EL	I/C Cable fault at Indira Park	Arranged B/F on 11KV Kuchipudi fdr
2		Golconda	Mothi Mahal	11KV	Mehdipatanam	09.38	11.16	01.38	All Indication	Cable fault	Arranged B/F on 11KV M.D.Lines fdr

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360		1		1		1			
7	Hyd	186	1014		3		3		3			
	Total	504	2929	0	7	0	7	0	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969		2		2		2			
2	NLG	150	948		5		5		5			
3	MDK	87	828	2	2	2	2	2	2			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	9	2	9	2	9	0	0	
	Grand Total	908	6149	2	16	2	16	2	16	0	0	