

TSSPDCL - LMRC / Corporate office

Date: 23.10.17

| S.No | Circle | Name of 132/33KV SS | Name of 33 KV Feeder | Vol  | Name of the Division | From  | To    | Duration | Relay Indication | Cause of Breakdown   | Sub Stations Effected | Alternate Supply Arranged                        |
|------|--------|---------------------|----------------------|------|----------------------|-------|-------|----------|------------------|--|-----------------------|--|
| 1    | MBNR   | Mahabubnagar        | Machanpally          | 33KV | Mahabubnagar         | 14.14 | 15.22 | 01.08    | E/L & O/L        | Tree Branch fallen on the line at Vidyuth Bhavan SS Back Side                                |                       | No   |
| 2    |        | Makthal             | Krishna              | 33KV | Mahabubnagar         | 16.50 | 17.45 | 00.55    | E/L & O/L        | Tree Branches Fallen on the Line at Tangidi (V)  |                       | No   |
| 3    |        | Maddur              | Vepoor               | 33KV | Mahabubnagar         | 18.26 | 00.00 | 05.34    | E/L & O/L        | Insulator failed   |                       | No   |
| 4    |        | Nagarkurnool        | Bijinapally          | 33KV | Nagarkurnool         | 15:18 | 17:54 | 2:36     |                  | CT Studd Clamp Burn & Oil Lequage & Line Isoltor to Line Jumper cut at 132KV SS Nagarkurnool |                       | Alternate Supply Arranged From 132KV SS Ghanapur |

| S.No | Circle | Name of 33/11KV SS | Name of 11 KV Feeder | Vol  | Name of the Division | From  | To    | Duration | Relay Indication | Cause of Breakdown                                   | Alternate Supply Arranged               |
|------|--------|--------------------|----------------------|------|----------------------|-------|-------|----------|------------------|--|---|
| 1    | MBNR   | ChinnaJatram       | Anthwar              | 11KV | Mahabubnagar         | 15.25 | 17.20 | 01.55    |                  | 11KV Conductor cut Near Kollampally gate (V)         | No                                      |
| 2    |        | Christainpally     | Palkonda             | 11KV | Mahabubnagar         | 13.30 | 16.25 | 02.55    |                  | 11KV Phase to Phase at Rohini Mill                   | No                                      |
| 1    | NLG    | Narkatpally        | Mandra               | 11KV | Nalgonda             | 14:30 | 16:00 | 1:30     | E/L              | HT/LT line melting at nearby village                 | No                                      |
| 2    |        | Palem              | Ogodu                | 11KV | Nalgonda             | 12.00 | 14.50 | 02.50    | E/L              | 11KV Disc failed at SS-1                             | No                                      |
| 3    |        | Alair              | Alair Town           | 11KV | Bhongir              | 12.15 | 14.45 | 02.30    | E/L              | 11KV Pin Insulator failed near Airtel Tower          | No                                      |
| 4    |        | Alair              | Ch.Kandukur          | 11KV | Bhongir              | 12.50 | 16.05 | 03.15    | E/L              | 11KV Line snapped at Ramasamudram                    | No                                      |
| 5    |        | Choutuppal         | Jublakpally          | 11KV | Choutuppal           | 7:00  | 9:30  | 2:30     | E/L              | Bird fallen on the line                              | No                                      |
| 1    | MDK    | Kanchanpally       | Kanchanpally         | 11KV | Medak                | 12:45 | 13:55 | 1:10     |                  | Jumper cut   | No                                      |
| 2    |        | Amsanpally         | Amsanpally           | 11KV | Medak                | 07.00 | 09.00 | 02.00    |                  | 11KV Disc failed                                     | No                                      |
| 1    | RR S   | NPA                | Shivarampally        | 11KV | Rajendranagar        | 17:50 | 18:50 | 1:00     |                  | Kite sticks fallen on 11KV line at Pillar no 298     | No                                      |
| 1    | RR N   | Jeedimetla-IV      | Tagore               | 11KV | Jeedimetla           | 15:45 | 16:50 | 1:05     | EL               | AB Cable failed near Sheshi Plastic Company, Tagoure | No                                      |
| 1    | RR E   | Chelapally-I       | Surana               | 11KV | Sainikpuri           | 8:20  | 9:10  | 0:50     |                  | 11KV Incomming Cable on End Kit Lugs cut             | No                                      |
| 2    |        | Vinayak Nagar      | Devi Nagar           | 11KV | Sainikpuri           | 03.17 | 03.55 | 00.38    |                  | 11KV Pin Insuletor failed                            | No                                      |
| 3    |        | RFC                | UMARKHANGUDA         | 11KV | SAROOR NAGAR         | 19.40 | 21.25 | 01.45    |                  | 11KV Line cut  | No                                      |
| 4    |        | THORRUR            | MUNAGANEER           | 11KV | SAROOR NAGAR         | 15.25 | 16.25 | 01.00    |                  | No visible fault                                     | No                                      |
| 5    |        | TURKYAMJAL         | MANNEGUDA            | 11KV | SAROOR NAGAR         | 08.40 | 09.20 | 00.40    |                  | 11KV Line cut  | No                                      |
| 6    |        | Peerzathigda       | Peerzathigda         | 11KV | Habsiguda            | 17.24 | 18.24 | 01.00    |                  | Brash patti cut at maruthi nagar                     | No                                      |
| 7    |        | Chengicherla       | RTC                  | 11KV | Habsiguda            | 22:50 | 0:30  | 1:40     |                  | 11KV Disk failed                                     | No                                      |
| 1    | HYD N  | Zamisthanpur       | M.C.H. Park          | 11KV | Sec'bad              | 15.55 | 17.20 | 01.25    | EL,OL-Bph        | Cable fault  | Arranged B/F on 11KV Dandu Pentaiah fdr |
| 2    |        | Patigadda          | Gas Mandi            | 11KV | Sec'bad              | 18:23 | 20:03 | 1:40     | EL               | HT Line snapped at Lalagudi                          | No                                      |
| 3    |        | Yellareddyguda     | Engineers Colony     | 11KV | Jublee Hills         | 23:55 | 1:00  | 1:05     | EL               | 2No. HT Lines snapped at Value Mart & Masjid         | No                                      |

**Status Report on Breakdowns (Urban / Rural)****Urban**

| S.No | Circle       | No.of Feeders Existing Urban |             | Breakdowns occurred during the day |           | Attended during the day |           | Time taken for restoring the supply |           |                                |          | Remarks (Pending) |
|------|--------------|------------------------------|-------------|------------------------------------|-----------|-------------------------|-----------|-------------------------------------|-----------|--------------------------------|----------|-------------------|
|      |              | 33KV                         | 11KV        | 33KV                               | 11KV      | 33KV                    | 11KV      | Rectified (Within 24 Hours)         |           | Not Rectified (Above 24 Hours) |          |                   |
|      |              |                              |             |                                    |           |                         |           | 33KV                                | 11KV      | 33KV                           | 11KV     |                   |
| 1    | MBN          | 48                           | 158         |                                    |           |                         |           |                                     |           |                                |          |                   |
| 2    | NLG          | 18                           | 406         |                                    |           |                         |           |                                     |           |                                |          |                   |
| 3    | MDK          | 92                           | 383         |                                    |           |                         |           |                                     |           |                                |          |                   |
| 4    | RR(S)        | 40                           | 201         |                                    | 1         |                         | 1         |                                     | 1         |                                |          |                   |
| 5    | RR(N)        | 82                           | 407         |                                    | 1         |                         | 1         |                                     | 1         |                                |          |                   |
| 6    | RR(E)        | 38                           | 360         |                                    | 7         |                         | 7         |                                     | 7         |                                |          |                   |
| 7    | Hyd          | 186                          | 1014        |                                    | 3         |                         | 3         |                                     | 3         |                                |          |                   |
|      | <b>Total</b> | <b>504</b>                   | <b>2929</b> | <b>0</b>                           | <b>12</b> | <b>0</b>                | <b>12</b> | <b>0</b>                            | <b>12</b> | <b>0</b>                       | <b>0</b> |                   |

**Rural**

| S.No | Circle             | No.of Feeders Existing Rurals |             | Breakdowns occurred during the day |           | Attended during the day |           | Time taken for restoring the supply |           |                                |          | Remarks (Pending) |
|------|--------------------|-------------------------------|-------------|------------------------------------|-----------|-------------------------|-----------|-------------------------------------|-----------|--------------------------------|----------|-------------------|
|      |                    | 33KV                          | 11KV        | 33KV                               | 11KV      | 33KV                    | 11KV      | Rectified (Within 24 Hours)         |           | Not Rectified (Above 24 Hours) |          |                   |
|      |                    |                               |             |                                    |           |                         |           | 33KV                                | 11KV      | 33KV                           | 11KV     |                   |
| 1    | MBN                | 110                           | 969         | 4                                  | 2         | 4                       | 2         | 4                                   | 2         |                                |          |                   |
| 2    | NLG                | 150                           | 948         |                                    | 5         |                         | 5         |                                     | 5         |                                |          |                   |
| 3    | MDK                | 87                            | 828         |                                    | 2         |                         | 2         |                                     | 2         |                                |          |                   |
| 4    | RR(S)              | 31                            | 338         |                                    |           |                         |           |                                     |           |                                |          |                   |
| 5    | RR(N)              | 8                             | 48          |                                    |           |                         |           |                                     |           |                                |          |                   |
| 6    | RR(E)              | 18                            | 89          |                                    |           |                         |           |                                     |           |                                |          |                   |
|      | <b>Total</b>       | <b>404</b>                    | <b>3220</b> | <b>4</b>                           | <b>9</b>  | <b>4</b>                | <b>9</b>  | <b>4</b>                            | <b>9</b>  | <b>0</b>                       | <b>0</b> |                   |
|      | <b>Grand Total</b> | <b>908</b>                    | <b>6149</b> | <b>4</b>                           | <b>21</b> | <b>4</b>                | <b>21</b> | <b>4</b>                            | <b>21</b> | <b>0</b>                       | <b>0</b> |                   |