

TSSPDCL - LMRC / Corporate office

Date: 26.10.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Nagarkurnool	Bijinapally	33KV	Nagarkurnool	10.45	14.20	03.35	E/L	Alternate Supply Arranged to 33KV Lattupally Feeder Supply Stud Ok At 14:20Hrs		-

TSSPDCL - LMRC / Corporate office

Date: 26.10.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Jaklair	Manthangoud	11KV	Mahabubnagar	02.00	08.30	06.30		11KV Conductor cut Near Jaklair (Vi)	-
2		ChinnaJatram	Anthwar	11KV	Mahabubnagar	09.00	13.30	04.30		11KV Conductor cut near sub station (Vi)	-
1	NLG	Koppole(K)	Kopolu	11KV	Nalgonda	09.00	10.05	01.05	EL	Jumper cut	-
2		Dirincherla	Yallapuram	11KV	Huzurnagar	15.45	17.10	01.25	EL	phase to phase touched Yallapuram village	-
1	MDK	Ankhapur	Ankhapur	11KV	Siddipet	06.40	09.50	03.10		B/D due to Insulater failed	-
1	RR N	Jeedimetla-I	JETL	11KV	JDM	11.15	13.10	01.55	BD	11kv line AB Cable Snaped nera SLN Kantta at Phase-I	-
1	RR E	Cherlpally	Rampally	11KV	Habsiguda	10.10	11.10	01.00		11Kv line cut & line fallen on other line at Rampally Village & Jumper opend near Rampally GP	-
1	HYD C	Golconda	Q.Q Toombs	11KV	Mehdipatanam	11.10	23.20	12.10	EL,OL-Rph	Cable fault (full fdr charged)	Partial loads (7No. DTR's) added on 11KV Military-I fdr / 33KV Imbrahim Bagh SS

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		1		1		1			
6	RR(E)	38	360		1		1		1			
7	Hyd	186	1014		1		1		1			
	Total	504	2929	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1	2	1	2	1	2			
2	NLG	150	948		2		2		2			
3	MDK	87	828		1		1		1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	1	5	1	5	1	5	0	0	
	Grand Total	908	6149	1	8	1	8	1	8	0	0	