

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360		3		3		3			
7	Hyd	186	1014									
	Total	504	2929	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1		1		1				
2	NLG	150	948		1		1		1			
3	MDK	87	828		2		2		2			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	1	3	1	3	1	3	0	0	
	Grand Total	908	6149	1	8	1	8	1	8	0	0	

TSSPDCL - LMRC / Corporate office

Date: 29.10.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Narketpally	M.Yedavally	11KV	Nalgonda	13.30	17.40	04.10	E/L	11KV jumper cut	-
1	MDK	Chinnagudavally	Chinnagudavally	11KV	Siddipet	06.00	13.20	07.20		B/d due to Revomed the PIN Binding (or) Insulater fail.	-
2		Ponnal	Ponna1	11KV	Siddipet	16.10	17.00	00.50		B/d due to Disk Fail	-
1	RR N	Chinthal	Ganesh Nagar	11KV	Medchal	10.00	10.40	00.40	BD	11KV Cable failed at Ganesh Nagar (Load Added to 11KV Surya Nagar) feeder	-
2		Gowdavelly	Ayodhya	11KV	Medchal	12.38	14.49	02.11	BD	No Fault	-
1	RR E	CRPF	Chennapur	11KV	Sainikpuri	16.35	17.15	00.40		11kv Pin Insuslator failed at Damping Yard (AE/Balaji Nagar)	-
2		Narapally	Narapally Industrial	11KV	Habsiguda	14.50	17.55	03.05		11kv Cable End kit Failed near HP Petrol Bunk Narapally	-
3		PEDDAMBERPET	PUSUMAMALA	11KV	SAROORNAGAR	15.00	17.30	02.30	EL	11KV LINE AB SWITCH JUPER CUT AT KALA NAGAR	-

TSSPDCL - LMRC / Corporate office

Date: 29.10.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	Oil Seeds	33KV	Gadwal	07.15	08.35	01.20	E/L&O/L	Bird Fallen on the Line and Removing Near Veerapur	Gadwal	-