

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550		1		1		1			
6	RR(E)	168	403		2		2		2			
7	Hyd	194	1044									
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988		4		4		4			
3	MDK	107	933	1	1	1	1	1	1			
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	Total	476	3413	3	5	3	5	3	5	0	0	
	Grand Total	1082	6468	3	8	3	8	3	8	0	0	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Kethepally	Gudivada	11KV	Nalgonda	11:00	13:00	2:00	E/L	11 KV Line insulator failed	No
2		Arlagaddagudem	Thatikal	11KV	Nalgonda	09.00	11.30	02.30	E/L	11 KV Line insulator failed	No
3		Yararam	Yararam	11KV	Devarakonda	09.30	13.30	04.00	E/L	11 KV Conductor cut	No
4		SV College	G Hotel	11KV	Suryapet	09.20	10.30	01.10	E/L	Insulator flashed over	No
1	MDK	Seelampally	Seelampally	11KV	Seelampally	3:10	9:00	5:50		Tree branches fallen on the line	No
1	RR N	JDMSS-II	Komapally	11KV	Jeedimetla	19:08	20:18	1:10	EL/OL	11 KV Line AB cable end kit failed near NCL Industrial at Phase-III	No
1	RR E	Balaji Nagar	Sai Baba	11KV	Keesara	19:33	20:20	0:47		Tree branches fallen on the 11KV line at Balaji Nagar last bus stop	No
2		Balaji Nagar	Santhosh Nagar	11KV	Keesara	19.40	20.20	00.40		11KV Jumper cut at Santhosh Nagar	No

TSSPDCL - LMRC / Corporate office

Date: 04.04.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	SVS Eidra	33KV	Mahabubnagar	16.55	18.51	01.56	E/L	Insulator failed near Srinava Colony	SVS Eidra	No
2		Mahabubnagar	Bhoothpur	33KV	Mahabubnagar	17.14	19.00	01.46	E/L	Insulator failed and tree fallen on the line	Bhoothpur	Alternate Supply Arranged from 33KV Nawabpet SS at 19:00Hrs
1	MDK	Zaheerabad	Buchinelly	33KV	Medak	16:25	19:40	3:15		Tripped on E/L	Buchinelly	No