

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234	1		1		1				
5	RR(N)	54	550		3		3		3			
6	RR(E)	168	403		1		1		1			
7	Hyd	194	1044	2		2		2				
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>3</b>	<b>4</b>	<b>3</b>	<b>4</b>	<b>3</b>	<b>4</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		5		5		5			
3	MDK	107	933		3		3		3			
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>3</b>	<b>12</b>	<b>3</b>	<b>12</b>	<b>3</b>	<b>12</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 11.04.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Agamothkur	Agamothkur	11KV	Miryalguda	08.30	09.35	01.05	EL	11KV jumper cut at sunder nagar	-
2		Peddavoora	Thungaturthy	11KV	Miryalguda	05.00	09.55	04.55	EL	11KV Disc failed at A Ramaiah Agl field at Lingampally	-
3		Garidepally	Kalmalchervu	11KV	Huzurnagar	03.15	06.35	03.20	EL	Due to 11Kv line cutted near Kalmalchervu village	-
4		Raghunadapalem	Gundlapally	11KV	Huzurnagar	07.00	09.00	02.00	EL	Due to 11Kv line cutted near Gundlapally village	-
5		Gondriyala	Chimiryala	11KV	Huzurnagar	02.00	05.00	03.00	EL	Due to Jumper cutted near Chimiryala village	-
1	MDK	Nyalkal	Dapoor	11KV	Zaheerabad	16.25	20.20	03.55		B/D due to Jumper cut near Chenegepally (V)	-
2		Kamkol	Kamkol	11KV	Zaheerabad	19.00	20.30	01.30		B/D due to Jumper cut near Lingampally (V)	-
3		Mannapur	Boundapur	11KV	Zaheerabad	20.20	00.00	03.40	EL	B/D continue due to wind & Light Rain	-
1	RR N	J D M SS-IV	Axies	11KV	Jeedimetla	01.50	03.30	01.40		11kv AB Cable Failure Near Axies Company	-
2		Chintal	Ganesh Nagar	11KV	Medchal	09.10	11.15	02.05		UG Cable failed(Alternative Supply Arranged to 11KV Dwaraka Nagar feeder)	-
3		UMCC	Mahadevpuram	11KV	Medchal	17.20	17.55	00.35		11KV Line AB Switch Opened at Kailasa Hills(11KV UG Cable failed at ShiridiHills )	-
1	RR E	Cherelapally-IV	RGK	11KV	Sainikpuri	11.15	12.05	00.50		Bird fallen on 11Kv line at RGK (L.Insp Arun)	-

TSSPDCL - LMRC / Corporate office

Date: 11.04.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	RR S	220kv Shamshabad	33kv Shamshabad-SHBD	33KV	RJNR	08.20	10.10	01.50	B/D	33kv underground cable Failed at ORR Hamidullah nagar	33kv Shamshabad-SHBD	-
1	HYD N	132KV Chilalguda	Monda Market	33KV	Nehru Ngr	03.05	03.15	00.10	EL,OL-Rph	Cable Joint failed at Gandhi Hospital	Monda Market	Loads transferred onto 132KV Gunrock SS via 33KV Nehru Ngr SS
2		132KV IDPL	Bowenpally (PTR-I)	33KV	Nehru Ngr	05.40	05.45	00.05	EL,OL-R&Yph	GHMC Digging work at Balanagar	Bowenpally (PTR-I)	Loads transferred onto 132KV Gunrock SS via 33KV H.M.T SS