

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550									
6	RR(E)	168	403									
7	Hyd	194	1044	1	3	1	3	1	3			
	Total	606	3055	1	3	1	3	1	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		2		2		2			
3	MDK	107	933	1	1	1	1	1	1			
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	Total	476	3413	2	4	2	4	2	4	0	0	
	Grand Total	1082	6468	3	7	3	7	3	7	0	0	

TSSPDCL - LMRC / Corporate office

Date: 28.04.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Bhoothpur	Amisthapur	11KV	Jadcherla	13.50	16.11	02.21		DTR Problem At Pandurangaiah AGL Land.	-
1	NLG	Nuthanakal	Yarrapahad	11KV	Suryapeta	04.30	07.20	02.50	E/L	Insulator failure	-
2		Akaram	Shanthinagar	11KV	Nalgonda	04.30	06.05	01.35	E/L	11KV Jumper cut	-
1	MDK	Nallavelly	Indi	11KV	Patancheru	18.02	20.20	02.18		B/D Due to Jumper Cut	-
1	HYD S	Aliyabad	Police Quarters	11KV	Charminar	04.05	05.25	01.20	EL	Cable fault at Balaji Sweet Shop (5No. DTR's Kept Off)	-
2		Sulthan Bazar	Kendriya Sadan	11KV	Begumbazar	21.30	22.40	01.10	All Indication	3way RMU End Kit failed near Sulthan Bazar SS	-
1	HYD N	I.D.P.L	Shivalayam	11KV	Erragadda	13.00	14.10	01.10	EL,OL	HT Line snapped at Nala	-

TSSPDCL - LMRC / Corporate office

Date: 28.04.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	Oil Seeds	33KV	Gadwal	06.15	08.55	02.40	E/L	33KV Line Phase to Phase Near ERO office and Tree Branch Removed near Jamulamma Reservoir Back Side		-
1	MDK	Gummadidala	AFA	33KV	Sangareddy	08.40	10.35	01.55		B/D Due to bird fallen on the line		-
1	HYD S	132KV Imlibun	Malakpet Gunj	33KV	Malakpet	07.54	08.03	00.09	Master Relay	Cable Joint failed at Race Course Club		Loads normalised