

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044		4		4		4			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		7		7		7			
3	MDK	107	933	1	1	1	1	1	1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	8	2	8	2	8	0	0	
	Grand Total	1082	6468	2	13	2	13	2	13	0	0	

TSSPDCL - LMRC / Corporate office

Date: 18.08.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Shadnagar	Stem Core	33KV	Shadnagar	01.40	07.50	06.10		No visible fault	Stem Core	No
1	MDK	Narayankhed	Poosalpad	33KV	Sangareddy	13:25	15:10	1:45		Jumper Cut	Poosalpad	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Reddygudem	Kukkadam	11KV	Suryapet	6:25	9:20	2:55	E/L	Conductor snapped	No
2		Dirincherla	Yallapuram	11KV	Huzurnagar	02.00	05.30	03.30	EL	11 KV Jumper cut	No
3		Pedaveedu	Krishna thanda	11KV	Huzurnagar	16.20	19.30	03.10	EL/OL	11 KV Jumper cut	No
4		Karvirala	Rachandrapuram	11KV	Huzurnagar	02.30	06.00	03.30	EL	11 KV Line snapped	No
5		Palivela	Palivela	11KV	Nalgonda	04.30	05.30	01.00	E/L	11KV Line Jumper Cut	No
6		Rajupeta	Jangadgudem	11KV	Nalgonda	13.00	14.30	01.30	E/L	11KV Line insulator failed	No
7		Akaram	Vallala	11KV	Nalgonda	9:30	10:45	1:15	E/L	11KV Line cut	No
1	MDK	Bonthapally	Veerabadra	11KV	Patancheru	9:00	9:40	0:40		Conductor Snapped	No
1	RR N	Kompally	Kompally	11KV	Medchal	0:30	1:20	0:50		11KV AB Cable failed	No
1	HYD S	Malakpet	Chaderghat	11KV	Asmangadh	17.40	18.50	01.10	EL	Bph Jumper cut at SS	No
1	HYD C	Amberpet	Che Number	11KV	Azamabad	12.10	14.00	01.50	EL,OL-Yph	Conductor snapped at 6no Road	No
2		Industrial Area	Shankar Mutt	11KV	Azamabad	19.10	20.33	01.23	EL,OL-Bph	No Visible Fault	Arranged partial load B/F on 11KV Nalla Kunta fdr
3		Nampally	Red Hills	11KV	Mehdipatnam	23.59	01.12	01.13	EL,OL-Bph	Capacitor Bank Lug Burnt out at Red Hills	No