

TSSPDCL - LMRC / Corporate office

Date: 02.02.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD N	132KV Gunrock - Marredpally UG	Marredpally	33KV	Nehru Ngr	11.20	11.30	00.10	OL-Bph	Cable End Kit failed at 33KV Marredpally SS	Marredpally	Loads transferred onto 132KV Gunrock SS via 33KV Marredpally OH feeder

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	K.C.Road	Chindarpally	11KV	Mahabubnagar	13.08	19.20	06.12		11KV Tree fallen on conductor near Chindarpally(V)	No
1	RR N	Jeedimetla SS-I	Phase-II	11KV	Jeedimetla	11:35	12:45	1:10	EL&OL	11KV Line AB Cable failed at Subhash Nagar	No
2		Jeedimetla SS-I	JETL	11KV	Jeedimetla	15.45	16.50	01.05	EL&OL	11KV Line UG Cable failed at Phase-I	No
3		Bahadurpally	IDA-II	11KV	Jeedimetla	16.50	17.40	00.50	EL&OL	Tree branchesh fallen on the 11KV line near Kattamaisamma Temple, Bahadurpally	No
4		Suraram	Saibaba nagar	11KV	Jeedimetla	18.07	19.15	01.08	EL	11KV Line end kit failed at near Dharga , Saibaba Nagar	No
5		Subash Nagar	Padma Nagar	11KV	Medchal	8:25	10:24	1:59		11KV Cable failed	No
1	RR E	Rampally Dayara	Vanneguda Indl	11KV	Keesara	8:20	9:20	1:00		No visible fault	No
2		Keesara	Kadevi	11KV	Keesara	13.45	15.30	01.45		11KV Brass patti cut at Anki Reddy Pally	No
1	HYD N	Prashasan Nagar	Woods Appartments	11KV	Jublee Hills	16.34	17.45	01.11	EL,OL-Bph	Tree fallen on Channel at Prashasan Nagar	Arranged B/F on 11KV H.P Gas feeder

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		5		5		5			
6	RR(E)	38	360		2		2		2			
7	Hyd	186	1014	1	1	1	1	1	1			
	Total	504	2929	1	8	1	8	1	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969		1		1		1			
2	NLG	150	948									
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	0	1	0	1	0	1	0	0	
	Grand Total	908	6149	1	9	1	9	1	9	0	0	