

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407									
6	RR(E)	38	360									
7	Hyd	186	1014									
	Total	504	2929	0	0	0	0	0	0	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	2		2		2				
2	NLG	150	948		2		2		2			
3	MDK	87	828	2	1	2	1	2	1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	4	3	4	3	4	3	0	0	
	Grand Total	908	6149	4	3	4	3	4	3	0	0	

TSSPDCL - LMRC / Corporate office

Date: 15.02.18

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Garidepally	Kalmalcheruvu	11KV	Huzurnagar	17:00	19:10	2:10	E/L	11 KV Disc failed at Venkarampuram village	No
2		Akaram	Vallala	11KV	Nalgonda	11.20	13.45	02.25	E/L	11KV AB switch failed	No
1	MDK	Sangareddy Town-II	Sangareddy No.III	11KV	Sangareddy	10:30	11:10	0:40		Bird fallen on the near Saibaba Temple	No

TSSPDCL - LMRC / Corporate office

Date: 15.02.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Marikal	Koukuntla	33KV	Mahabubnagar	09.15	11.43	02.28	E/L	33KV Pin insulator failed and replaced near Marikal Town	Koukuntla	No
2		Marikal	Koilkonda Water Grid	33KV	Mahabubnagar	09.26	10.50	01.24	E/L	33KV Pin insulator failed and replaced near Marikal Town (AB Switch Open near Gotur SS)	Koilkonda Water Grid	Alternate Supply Arranged at 33KV Kondapur feeder at 10:50 hrs.
1	MDK	Kandi	Aradhana	33KV	Sangareddy	12:35	16:10	3:35		Pin Insulator failed	Aradhana	No
2		Kandi	SKOL	33KV	Sangareddy	12.35	17.05	04.30		Pin Insulator failed	SKOL	No