

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360									
7	Hyd	186	1014		2		2		2			
	Total	504	2929	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	2	1	2	1	2	1			
2	NLG	150	948		4		4		4			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	5	2	5	2	5	0	0	
	Grand Total	908	6149	2	9	2	9	2	9	0	0	

TSSPDCL - LMRC / Corporate office

Date: 20.02.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Peddakadmoor	Peddakadmoor	11KV	Mahabubnagar	05.15	07.08	01.53		11KV Phase to Phase at Peddakadmoor (Vi).	-
1	NLG	Jammigadda	Ambedkar Nagar	11KV	Suryapet	08.20	10.00	01.40	E/L	11Kv Line cut near BSNL Tower	-
2		Palakaveedu	Sajjapuram	11KV	Huzurnagar	11.20	14.20	03.00	E/L	11Kv Jumper cut near Sajjapuram (v)	-
3		Ponugodu	Kothagudem	11KV	Huzurnagar	08.55	10.38	01.43	E/L	11Kv line cut near Kothagudem (v)	-
4		Munagala	Bharakath Gudem	11KV	Huzurnagar	04.00	08.50	04.50	E/L&O/L	11Kv Jumper cut near Bharakath (v)	-
1	RR N	K P H B	Hydernagar	11KV	Kukatpally	08.58	10.45	01.47	EL/OL	11kv Line Cut At H D F C Bank J N T UC gate	-
2		J D M Ss-I	Raghava	11KV	Jeedimetla	16.50	20.10	03.20	EL	11kv AB Cable Failure At Ennal drugs Company Phase-I	-
1	HYD S	Asmangadh	Saraswathi Nagar	11KV	VIII	16.18	17.40	01.22	OL-Rph	Cable fault	Arranged B/F on 11KV Singareni Colony feeder
2		Hyderguda	Jana Priya AB	11KV	III	17.37	18.40	01.03	EL	HT Jumper cut and touching to Pole at Hyderguda	-

TSSPDCL - LMRC / Corporate office

Date: 20.02.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Maganoor	33KV	Mahabubnagar	18.40	20.25	01.45	E/L	Tree follen and conductor snapped near Waddeman village	Maganoor	Alternate Supply Arranged from 33KV Gudeballore feeder
2		Wanaparthi	Peddmandaddi	33KV	Wanaparthi	07.55	12.45	04.50	E/L	33KV Clippers Replacement at Ediga Wanaparthi	Peddmandaddi	-