

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360		1		1		1			
7	Hyd	186	1014	2	1	2	1	2	1			
	<b>Total</b>	<b>504</b>	<b>2929</b>	<b>2</b>	<b>4</b>	<b>2</b>	<b>4</b>	<b>2</b>	<b>4</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969									
2	NLG	150	948		3		3		3			
3	MDK	87	828		1		1		1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	<b>Total</b>	<b>404</b>	<b>3220</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>908</b>	<b>6149</b>	<b>2</b>	<b>8</b>	<b>2</b>	<b>8</b>	<b>2</b>	<b>8</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 16.01.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD N	132KV Erragadda	Kunda Bagh (Idle)	33KV	Allwyn	02.10	07.40	05.30	EL	Cable End Kit failed in 33KV Green Land SS	Kunda Bagh (Idle)	-
1	HYD C	132KV Imlibun	Exhibition	33KV	Asif Ngr	16.50	16.56	00.06	EL	Cable fault at 33/11KV Gosha Mahal SS	Exhibition	Loads transferred onto 132KV H' Sagar SS via 33KV Public Garden feeder

TSSPDCL - LMRC / Corporate office

Date: 16.01.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Jammigadda	Kesaram	11KV	Suryapet	09.30	12.05	02.35	E/L	11Kv Jumpur cut	-
2		Pamanagundla	Pamanagundla	11KV	Nalgonda	03.20	08.50	05.30	E/L	11 KV Line Inslator Failed	-
3		Angadipet	Gudipally	11KV	Devarakonda	03.20	08.20	05.00	E/L	11 KV Inslator Failed	-
1	MDK	Shalipet	Shalipet	11KV	Medak	05.00	08.40	03.40		B/D Due to 11KV line snapped	-
1	RR N	Kompally	NCL	11KV	Medchal	17.30	18.25	00.55		HT Wire fallen the LT Line at Aditya Company, NCL North	-
2		Uddamarry	Ponnal	11KV	Medchal	07.00	07.50	00.50		11KV Disc failed at Ponnal Cheruvu	-
1	RR E	Vasanthapuri	Sairam	11KV	Sainikpuri	12.58	14.05	01.07		Ground patrolling done but no visible fault found	-
1	HYD S	Kulsumpura	Raheempura	11KV	IX	16.42	17.56	01.14	EL,OL-Rph	Breaker fault at SS	Arranged B/F on 11KV Tappa Chabutra fdr