

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		4		4		4			
8	Hyd	194	1044		4		4		4			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		7		7		7			
3	MDK	107	933		7		7		7			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>14</b>	<b>0</b>	<b>14</b>	<b>0</b>	<b>14</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>0</b>	<b>25</b>	<b>0</b>	<b>25</b>	<b>0</b>	<b>25</b>	<b>0</b>	<b>0</b>	



## TSSPDCL - LMRC / Corporate office

Date: 09.07.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Dirincherla	Yallapuram	11KV	Huzurnagar	00.00	03.00	03.00	E/L	11 kv line snapped at Yallapuram village	-
2		Pedaveedu	Krishna thanda	11KV	Huzurnagar	10.05	13.20	03.15	E/L	11 inslater failed at Krishn thanda village	-
3		Ravulapally	Kukkadam	11KV	Suryapet	08.10	11.30	03.20	E/L	Insulator failed	-
4		Pamangundla	Pittampally	11KV	Nalgonda	04.00	05.45	01.45	E/L	11 KV Line Cut	-
5		Koppole(K)	Beemavaram	11KV	Nalgonda	11.05	12.35	01.30	E/L	11 KV Line Insulator Failed	-
6		Rajapet	Pamukunta	11KV	Bhongir	06.00	10.00	04.00	EL	11kv Insulator failed at near Pamkunta(v)	-
7		Bondugula	Bondugula	11KV	Bhongir	05.30	09.21	03.51	EL	11kv Insulator failed & 11kv Jumpar cut near Mondula gudem	-
1	MDK	Ch.Ghanpur	Ch Ghanpur	11KV	Medak	08.00	11.15	03.15		B/D Due to Conductor Snapped	-
2		Rajpet	Rajpet	11KV	Medak	08.00	11.00	03.00		B/D Due to Insulator Failure	-
3		Gavvalaply	Shankarampet R	11KV	Medak	13.00	17.10	04.10		B/D Due to Jumper Cut	-
4		Dharpally	Dharpally	11KV	Medak	13.05	14.40	01.35		B/D Due to tree fallen on the line	-
5		Narsapur	Narayanpur	11KV	Medak	10.40	13.30	02.50		B/D Due to Insulator Failure	-
6		Malkapur	Reliance	11KV	Sangareddy	16.07	16.50	00.43		B/D Due to Insulator Failure	-
7		Cheryal	Kandi	11KV	Sangareddy	06.00	09.40	03.40		B/D Due to tree fallen on the line	-
1	RR N	Dulapally	Karteekavanam	11KV	Medchal	16.40	18.20	01.40	BD	No Fault	-
2		Chintal	Dwaraka nagar	11KV	Medchal	21.25	22.40	01.15	BD	11KV Disc failed at Dwaraka nagar	-
3		Shameerpet	Anthaipally	11KV	Medchal	06.20	09.30	03.10	BD	11KV Pin Insulator failed at Upparapally Village	-
1	RR E	Nacharam Indore	Mallikarjuna Nagar	11KV	Habsiguda	11.30	13.10	01.40		11KV Disc failed near UB Company Opposite at Chilaka Nagar Road and Back feeding supply taken from 11KV Hema Nagar feeder and B/F normalised at 19:29	-
2		Anand Bagh	Shivapuri	11KV	Sainikpuri	21.20	22.10	00.50		11Kv Pin Insulator failed at Anand Bagh X Road	-
3		Rampally Dayara	Vanneguda AGL	11KV	Keesara	03.05	04.10	01.05		Line patrolling but no visible fault	-
4		Rampally Dayara	Vanneguda AGL	11KV	Keesara	17.05	18.40	01.35		11KV line cut at Barshiguda Village	-
1	HYD S	Osm. Hospital	Gowliguda	11KV	IX	17.20	19.13	01.53	EL,OL-Rph	Cable End Kit failed at Afzal Gunj P.S	-
2		Moosarambagh	Dilsukh Nagar	11KV	VIII	19.35	20.50	01.15	All Indication	Insulator flash over at Dilsukh Nagar	-
1	HYD C	Gudi Malkapur	Murad Nagar	11KV	VII	19.15	20.45	01.30	EL	AB Cable burnt out Muntaz Masjid	-
2		I.T.I Mallepally	Zaheera Masjid	11KV	VII	19.49	21.24	01.35	EL	Cable fault at Vijaya Nagar Colony	-