

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403		3		3		3			
8	Hyd	194	1044									
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	2	1	2	1	2			
2	NLG	144	988		9		9		9			
3	MDK	107	933									
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	15	1	15	1	15	0	0	
	Grand Total	1082	6468	1	18	1	18	1	18	0	0	

TSSPDCL - LMRC / Corporate office

Date: 13.06.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Karkonda	Khanapur	11kv	Jadcherla	10.00	12.20	02.20		11KV Jumper cut near Khanapur	-
2		Kothamolgara	Elkicharla	11kv	Jadcherla	07.30	10.30	03.00		Phase to Phase near Battupally	-
1	NLG	NG.Bandal	Konapur	11kv	Bhongir	05.00	09.10	04.10	E/L	11kv Insulator failde at NG.Bandal sub-stashan near pole no 4	-
2		Mothkur	Kondagadpa	11kv	Bhongir	03.00	08.00	05.00	E/L	11kv Disc failde at near Dacharam(v)	-
3		Phanigiri	Phanigiri	11kv	Suryapet	12.00	13.15	01.15	E/L	11Kv Jumper cut	-
4		Dirincherta	Narsaigudem	11kv	Huzurnagar	02.00	07.00	05.00	E/L	11kv jumper cut at Narsaigudem (v)	-
5		Garidepally	L B Nagar	11kv	Huzurnagar	02.00	05.00	03.00	E/L	11kv inslater failed at LB Nagar (v)	-
6		Pamanugundla	Estimailpally	11kv	Nalgonda	06.20	10.10	03.50	E/L	11 KV Line Cutt SS-3	-
7		Pamanugundla	Errasanigudam	11kv	Nalgonda	06.25	09.25	03.00	E/L	11 KV Line Cutt SS-3	-
8		Arlagadagudam	Thatikol	11kv	Nalgonda	07.35	12.25	04.50	E/L	11 kv Insulator Failed	-
9		Indhugula	Malparajugudem	11kv	Nalgonda	10.35	14.10	03.35	E/L	11 kv Insulator Failed	-
1	SDPT	Husnabad	Pandilla	11kv	SDPT	20.15	20.45	00.30		Due to rain	-
2		Potharam	Keshawpur	11kv		16.20	17.50	01.30		Due to rain	-
3		Gandiapally	Gandipally	11kv		09.05	11.05	02.00		Due to rain	-
4		Bekkal	Ladnoor	11kv		11.45	00.00	12.15		Due to wind	-
1	RR E	Keesara	Kadevi	11kv	Habsiguda	11.40	13.00	01.20		CTPT Outgoing cable failed at Anki Reddy Pally	-
2		Narapally	Narapally	11kv	Habsiguda	01.20	03.50	02.30		11KV Disc failed near Delhi Publi School	-
3		Narapally	Narapally	11kv	Habsiguda	18.26	21.15	02.49		Line Patrolling but no visible fault	-

TSSPDCL - LMRC / Corporate office

Date: 13.06.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Marikal	Kondapur	33kv	Narayanapet	09.45	10.55	01.10	E/L	Due to Cross Arm Damaged	Kondapur	-