

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044		3		3		3			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		6		6		6			
3	MDK	107	933		3		3		3			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	10	1	10	1	10	0	0	
	Grand Total	1082	6468	1	15	1	15	1	15	0	0	

TSSPDCL - LMRC / Corporate office

Date: 19.06.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Alampur	Shanthinagar-I	33KV	Gadwal	14.02	17.12	03.10	E/L&O/L	Pin Binding Replaced at Labrotary Bonkur(V)	Alampur	No

TSSPDCL - LMRC / Corporate office

Date: 19.06.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Rajapur	Mudireddypally	11KV	Jadcherla	09.05	12.10	03.05		11 Wire Cut Near Rajapur Sridhar Reddy land Side.	-
1	NLG	Narsingbatla	Garibaigudem	11KV	Nalgonda	12.25	13.45	01.20	E/L	11 KV Line jumper Cutt	-
2		Turkapally	Kachalapuram	11KV	Nalgonda	08.45	11.00	02.15	E/L	11 KV Line insulator failed	-
3		M.R.Gudem	Basavapuram	11KV	Bhongiri	04.00	07.35	03.35	EL	11kv Insulator failde in SS 2 Basapuram(v)	-
4		Bollepally	Bollepally	11KV	Bhongiri	05.00	08.30	03.30	EL	11KV Line snapped & phase To phase in Bobolla Jangareedy well Near	-
5		Palakeedu	Nagireddy gudem	11KV	Huzurnagar	07.00	09.00	02.00	EL	Jumper cut	-
6		Kalmalacheruvu	Kalmalacheruvu	11KV	Huzurnagar	13.00	16.00	03.00	EL	11KV Line snapped	-
1	MDK	SOL	DMF	11KV	Sangareddy	10.20	11.25	01.05		B/D Due to Conductor Snapped	-
2		Seelampally	Jaggampet	11KV	Medak	06.00	10.00	04.00		B/D Due to Conductor Snapped	-
3		Shankarampet	Uthloor	11KV	Medak	09.50	11.05	01.15		B/D Due to Jumper Cut	-
1	RR N	JDMSS-I	C S Wires	11KV	Jeedimetla	03.16	04.40	01.24	EL/OL	11kv line Cut at Nitco Line	-
2		RGK Suraram	Krushu Colony	11KV	Jeedimetla	02.05	03.15	01.10	EL/OL	Incoming AB Switch Jumper cut at SS	-
1	HYD S	Arundathi Colony	Fathiya Nagar	11KV	Charminar	01.55	03.00	01.05	EL,OL	Cable fault at Petrol Pump	Partial fdr charged at 02:50 Hrs, Remaining loads added on 11KV Kummarwadi feeder
1	HYD C	Industrial Area	Azamabad I.E	11KV	Azamabad	22.55	00.55	02.00	EL,OL-Bph	No Visible fault	Removed loads of 11KV Adikmet fdr
2		Industrial Area	Adikmett	11KV	Azamabad	22.55	01.00	02.05	EL,OL-Bph	No Visible fault	Arranged B/F on 11KV Azamabad I.E fdr