

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201		1		1		1			
5	RR(N)	82	407		1		1		1			
6	RR(E)	38	360		1		1		1			
7	Hyd	186	1014		1		1		1			
	Total	504	2929	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	2		2		2				
2	NLG	150	948		2		2		2			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	2	2	2	2	2	2	0	0	
	Grand Total	908	6149	2	6	2	6	2	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 01.03.18

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	G.Malkapuram	Tammaram	11KV	Huzurnagar	16:15	18:15	2:00	E/L	11KV Line snapped at Tammaram (V)	No
2		Baironibanda	Baironibanda	11KV	Nalgonda	10:00	13:20	03:20	E/L	11KV Insulator failed at Baironibanda (V)	No
1	RR S	NPA	Shastripuram	11KV	RJNR	4:38	5:20	0:42		11KV Cable failed	No
1	RR N	Jeedimetla SS - I	ShapurNagar	11KV	Jeedimetla	11:36	12:45	1:09	EL/OL	11KV Jumper cut	No
1	RR E	Narapally	Narapally	11KV	Habsiguda	17:30	19:30	2:00		Pin insulator failed	No
1	HYD S	Falaknuma	Vattepally	11KV	Charminar	07.30	08.55	01.25	OL-Rph	I/C Cable fault at Vattepally	Arranged B/F on 11KV Falaknuma UG feeder

TSSPDCL - LMRC / Corporate office

Date: 01.03.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1		Kodangal	Dudyal	33KV	Mahabubnagar	04.15	05.05	00.50	O/L	Lightening arrester failed at Dudyal SS	Dudyal	No
2	MBNR	Nagarkurnool	lthole	33KV	Nagarkurnool	12.37	16.25	03.48	E/L	Due to Under ground cable melted	lthole	Alternate supply arranged from 33KV Tadoor SS at 16:25 hrs.