

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360		1		1		1			
7	Hyd	186	1014		1		1		1			
	Total	504	2929	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1		1		1				
2	NLG	150	948	1	1	1	1	1	1			
3	MDK	87	828	2		2		2				
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	4	1	4	1	4	1	0	0	
	Grand Total	908	6149	4	6	4	6	4	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 11.03.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Ch.Mamidi	Velmakanne	11kv	Nalgonda	15.00	16.30	01.30	E/L	11KV line Jumper cut	-
1	RR N	Bahadurpally	IDA-II	11kv	Jeedcimetla	12.17	13.17	01.00	BD	Crean Tauched the 11kv line Snapped at Opp:Jyothi Milk ,Bahadurpally	-
2		Subash Nagar	Jairam nagar	11kv	Medchal	08.30	09.25	00.55	BD	Tree fallen on 11KV Line at Sarvotham backside	-
3		Kolthur	Mallannakatta	11kv	Medchal	16.00	17.00	01.00	BD	11KV Pin Insulator Failed at Mallanna Temple,Kolthur	-
1	RR E	Rampally	Kareemguda	11kv	Keesara	07.50	10.30	02.40		Bird fallen on 11kv line at Kareenguda	-
1	HYD S	Asmangadh	Shiva Ganga	11kv	Asmangadh	23.00	00.15	01.15	EL	DTR Kept off at More Super Market	

TSSPDCL - LMRC / Corporate office

Date: 11.03.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Jadcherla	33kv	Mahabubnagar	07.50	09.00	01.10	E/L	for 33KV Y Phase jumper replace with new one at Appnapally Village	Jadcherla	-
1	NLG	Aitipamula	Kethepally	33kv	Nalgonda	12.00	13.00	01.00	E/L	33 KV line cut	Kethepally	-
1	MDK	Zaheerabad	Chota Hyderabad	33kv	Zaheerabad	02.45	06.10	03.25		BD due to Insulators failed	Chota Hyderabad	-
2		Chegunta	Yeludurthy	33kv	Toopran	07.50	09.50	02.00		BD due to Jumper cut	Yeludurthy	-