

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044		3		3		3			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		2		2		2			
3	MDK	107	933	1	10	1	10	1	10			
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>2</b>	<b>17</b>	<b>2</b>	<b>17</b>	<b>2</b>	<b>17</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>2</b>	<b>21</b>	<b>2</b>	<b>21</b>	<b>2</b>	<b>21</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 27.05.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged	
1	MBNR	Pedda Revally	Chinna Revally	11KV	Jadcherla	05.40	08.20	02.40		11KV Insulator failed near Chinna Revally	-	
1	NLG	Ananthagiri	Mogalaikota	11KV	Huzurnagar	06.25	07.25	01.00	OL	Due to Tree Branch Fall on 11Kv Line Near Mogalaikota Village	-	
2		Indugula	Mallapurajugudem	11KV	Nalgonda	09.06	14.45	05.39	E/L	11KV Insulator Failed	-	
1	MDK	Cheryal	Kandhi	11KV	Sangareddy	04.00	09.20	05.20		BD due to Conductor snapped at Mamidipally Vg	-	
2		SOL	BMF	11KV	Patancheru	04.30	08.55	04.25		BD due to Tree fallen on line	-	
3		Thogita	H.Ghanpur	11KV	Medak	06.00	10.40	04.40		B/D due to Conductor snapped	-	
4		Lingapur	Lingapur	11KV		02.30	12.45	10.15		B/D due to Insulator failed	-	
5		Chittkul	Chittkul	11KV		01.32	09.30	07.58		B/D due to Tree fallen on line	-	
6		Gandhariaply	Gandharpally	11KV		07.10	12.00	04.50		B/D due to Tree fallen on line	-	
7		Gandhariaply	Gandhariaply AGL	11KV		11.20	14.13	02.53		B/D due to Tree fallen on line	-	
8		Gandhariaply	Jaipuram	11KV		07.10	12.00	04.50		B/D due to Tree fallen on line	-	
9		Kadloor	Bodmatpally	11KV		06.00	10.00	04.00		B/D due to Conductor snapped	-	
1		Shankarampet	Uthloor	11KV		00.50	06.50	06.00		B/D due to Conductor snapped	-	
2	SDPT	Cheryala	Rollabanda	11KV		SDPT	09.45	13.00	03.15		11 kv pin binding work	-
3		Koheda	Theegalakuntapally	11KV			07.25	08.25	01.00		11 kv jumper cut	-
4		AKKANNAPET	Fakeer nayak thanda	11KV	09.15		11.25	02.10		SS-20 DTR Brass patti cut	-	
5		Raghothampally	Gothanpally	11KV	16.45		18.55	02.10		Insulator filed	-	
1	RR N	JDMSS-I	CS Wires	11KV	J D M	15.05	16.35	01.30	EL/OL	11kv line AB Cable failure at Deepak Nitrectk Company	-	
1	HYD S	Arundathi Colony	Uppuguda	11KV	III	06.45	08.20	01.35	EL	No Visible Fault	Partial feeder charged & Partial arranged B/F on 11KV Patel Nagar fdr	
2	HYD N	S.D Hospital	Police Mess	11KV	VII	06.58	08.10	01.12	EL,OL-Bph	Auto Reclosure Jumper cut at Sri Ram Nagar Park	----	
3	HYD C	Tolichowki	Hanuman Temple	11KV	X	14.41	16.14	01.33	EL,OL-Yph	End Kit failed at Suresh Kumar Reddy's House	Arranged B/F on 11KV Shopping Complex fdr	

TSSPDCL - LMRC / Corporate office

Date: 27.05.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthi	Peddamandadi	33KV	Wanaparthi	00.01	12.35	12.34	E/L	R Y Phase Jumper cut CT to Breaker & BUS Isolator Y Phase Jumper cut& bus Line Isolator Y Phase Coper Rod Replaced with new one	Peddamandadi	-
1	MDK	Chegunta	Narsingi	33KV	Toopran	01.50	08.40	06.50		BD due to Conductor snapped	Narsingi	-