

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044									
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	(Within 24)		(Above 24)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		5		5		5			
3	MDK	107	933	1		1		1				
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>5</b>	<b>2</b>	<b>5</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>2</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 30.05.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Jadcherla	33KV	Mahabubnagar	08.35	09.40	01.05	E/L	for Brusted cable are replaced at 33Kv JDCL SS	Jadcherla	Alternate Saupply Taken to 33KV Gangapur Feder at 9:40Hrs
1	MDK	Sadasivpet	Koheer	33KV	Sangareddy	01.25	08.15	06.50		B/D Due to Insulator failure	Koheer	-

TSSPDCL - LMRC / Corporate office

Date: 30.05.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Ananthagiri	Shantinagar	11KV	Huzurnagar	17.15	18.55	01.40	EL	Due to jumper cutted near Shantinagar village	-
2		Urulugonda	Express Plant	11KV	Huzurnagar	18.00	20.00	02.00	EL	Due to 11kv line cutted near Express Plant village	-
3		Peddathanda	Peddathanda	11KV	Bhongir	02.15	11.00	08.45	EL	1phse ok Insutater failde in near Somula nayak well	-
4		Peddathanda	pally pahd	11KV	Bhongir	02.15	09.30	07.15	EL	1phes B/d mothi ram thanda jumpar cut & 11kv poles damaged in Ramulathanda	-
5		NG Bandala	Konapur	11KV	Bhongir	03.00	08.00	05.00	EL	insutater failde in near Buwola well	-
1	RR N	Jeedimetla-III	Phase-IV	11KV	Jeedimetla	01.10	02.35	01.25	EL/OL	11kv AB cable Endy kiot failure At phase-Iv	-
2		UMCC	Mahadevpuram	11KV	Medchal	00.00	01.30	01.30	BD	11KV UG cable failed at Shiridi Hills	-
1	RR E	Cherlapally-I	Surana	11KV	Sainikpuri	01.10	01.50	00.40		11Kv Polimer Insuletor failed at Mikku Opposite Ravi Engineering (AE/OP)	-
2		Charipuram	Shimapuri	11KV	Keesara	10.35	13.10	02.35		Insulaotr fail at HP Bunk and Balaji sweet house	-