

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		3		3		3			
3	MDK	107	933									
4	SDPT				6		6		6			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>10</b>	<b>0</b>	<b>10</b>	<b>0</b>	<b>10</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>11</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 12.11.2018

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
										NIL		

TSSPDCL - LMRC / Corporate office

Date: 12.11.2018

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Karkonda	Khanapur	11KV	Jadcherla	06.20	08.30	02.10		11KV Wire Cut Near Karkonda(V)	-
1	NLG	Ponugodu	Kothagudem	11KV	Huzurnagar	09.00	11.30	02.30	E/L	HT/LT Problem	-
2		Ponugodu	Velidanda	11KV	Huzurnagar	16.00	18.00	02.00	E/L	11Kv Jumper Pole Shot	-
3		Pullemla	Bodangiparthu	11KV	Nalgonda	13.20	15.40	02.20	E/L	11Kv Line Insulator Failed	-
1	SDPT	Komuravelly	Kistampet	11KV	Husnabad	07.40	08.30	00.50		BD Due to conductor snapped	
2		Komuravelly	Kistampet	11KV	Husnabad	02.20	07.30	05.10		BD Due to conductor snapped	
3		Koheda	Kurella	11KV	Husnabad	09.15	11.50	02.35		BD Due to DTR failure	
4		Husnabad	Malapally	11KV	Husnabad	06.30	09.30	03.00		BD Due to Disc failure	
5		Nagapuri	Nagapuri	11KV	Husnabad	04.45	07.35	02.50		BD Due to conductor snapped	
6		Ramchandrapur	Ramchandrapur Rural	11KV	Husnabad	14.05	16.10	02.05		BD Due to Jumper cut	
1	RR E	Moula ali	Kailasagiri	11KV	Sainikpuri	06.55	10.35	03.40		11Kv Pin Insulator failed at E Seva and 11Kv Jumper opened due to Kailasgiri load added on Meerpet Half feeder Charged (AE)	-