

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	2	2	2	2	2			
2	NLG	144	988		9		9		9			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	12	2	12	2	12	0	0	
	Grand Total	1082	6468	2	16	2	16	2	16	0	0	

TSSPDCL - LMRC / Corporate office

Date: 01.04.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Jadcherla	33KV	Mahabubnagar	19.55	20.30	00.35		Jumper cut and replaced near Maheshwari takies back side	Jadcherla	-
2		Midjil	Vemula	33KV	Jadcherla	00.00	11.40	11.40		Line Petrolling Done No Fault was Done	Vemula	-

TSSPDCL - LMRC / Corporate office

Date: 01.04.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Bhoothpur	Rural	11KV	Jadcherla	06.00	08.00	02.00		11Kv Jumper Cut Near Bhoothpur Tanda Side.	-
2		Donoor	Donoor	11KV	Jadcherla	11.24	13.38	02.14		.11 Kv Phase To Phase Near Donoor(Vi) Out Side.	-
1	NLG	G.T Giri	Thirumalagiri Agl	11KV	Suryapet	06.35	09.10	02.35	E/L	11Kv Insulator failed	-
2		Mattapally	Mattapally town	11KV	Huzurnagar	11.35	12.35	01.00	E/L	11Kv Jumper Cut	-
3		Chilukur	Kondapuram	11KV	Huzurnagar	12.30	15.00	02.30	E/L	11Kv Line Snapped	-
4		sh.gouraram	sh.gouraram	11KV	Nalgonda	06.00	09.30	03.30	E/L	11KV Line Insuator Failur	-
5		Gudapur	Singaram	11KV	Nalgonda	10.50	12.00	01.10	E/L	11KV Line Disc Failur	-
6		Appajipeta	Bantugudem	11KV	Nalgonda	08.00	10.30	02.30	E/L	11KV Line AB Switch Fimail Cut	-
7		Solipet	Ramuninthanda	11KV	Bhongir	04.00	08.30	04.30	EL/OL	11kv Line Snapped near Thimmapur Village Single Phase Ok 3Phase Breakdwon	-
8		Raigir	Jummapur Indl	11KV	Bhongir	14.00	17.00	03.00	EL/OL	11KV Line Snapped at Raigir Village	-
9		Kolanpaka	Raghavapur	11KV	Bhongir	14.30	16.30	02.00	E/L	Bird Fallen at Line near Jain Temple Single Phase Ok 3Phase Breakdwon	-
1	SDP	Bejjanki	Regulapally	11KV	Siddipet	04.40	06.40	02.00		BD,Conductor snapped	-
1	RR N	UMCC	Mahadevpuram	11KV	Medchal	03.10	04.20	01.10	BD	11KV Cable endkit failed at Yadavarao T/F	-
2		Petbasheerabad	Satyam Enclave	11KV	Medchal	13.03	14.10	01.07	BD	11KV Conductor snapped at Arunodaya Printing Press, Bloom Hospital	-
3		Devarayamjal	Kottapet	11KV	Medchal	01.30	02.50	01.20	BD	11KV Pin Insulator failed at Devarayamjal Village	-
1	RR E	Narapally	Pravathapur	11KV	Keesara	03.40	04.25	00.45		25KVA AB swicth Brass patti cut at Narapally forest	-