

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>3</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	10	1	10	1	10	1			
2	NLG	144	988		5		5		5			
3	MDK	107	933	2	1	2	1	2	1			
4	SDPT				6		6		6			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>12</b>	<b>13</b>	<b>12</b>	<b>13</b>	<b>12</b>	<b>13</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>12</b>	<b>16</b>	<b>12</b>	<b>16</b>	<b>12</b>	<b>16</b>	<b>0</b>	<b>0</b>	

## TSSPDCL - LMRC / Corporate office

Date: 10.04.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Hanwada	33KV	Mahabubnagar	19.36	21.25	01.49	EL	Insulator failed at Tankara	Mahabubnagar	No
2		Kodangal	Dudyal	33KV	Vikarabad	17.35	18.38	01.03	EL	No Visible Fault	Kodangal	No
3		Kodangal	Hamsanpally	33KV	Vikarabad	17.00	18.30	01.30	EL	No Visible Fault	Kodangal	No
4		Kodangal	Kothur	33KV	Vikarabad	16.40	18.42	02.02	EL	Pin Insulator Replaced at Nagireddypally(V)	Kodangal	No
5		Balanagar	Surya Jyothi(MYK)	33KV	Jadcherla	18.00	18.40	00.40	EL	No Visible Fault	Balanagar	No
6		Balanagar	Rajapur	33KV	Jadcherla	16.50	17.40	00.50	EL	LA Replaced at Vijaya Textile	Balanagar	No
7		Balanagar	Mahaveer	33KV	Jadcherla	19.00	20.00	01.00	EL	Jumper Cleareance Problem Rectified	Balanagar	No
8		Maddur	Vepoor	33KV	Narayanapet	17.50	19.10	01.20	EL	Pin bairding failed near 132KV SS Maddur	Maddur	No
9		Makthal	Krishna	33KV	Narayanapet	19.25	21.30	02.05	EL	Pole damaged	Makthal	Alternate supply given from 33KV Gudeballore
10		Wanaparthy	Chinnamaroor	33KV	Wanaparthy	21.37	00.00	02.23	EL	Insulator failed	Wanaparthy	Alternate supply arranged from 33KV Velgoda SS
1	MDK	Gummadidala	Jinnaram	33KV	Patancheru	12.55	14.15	01.20		B/D due to Conductor snapped		-
2		Sadashivapet	Koheer	33KV	Sangareddy	11.35	15.30	03.55		B/D due to Pin Insulator failure.		-

## TSSPDCL - LMRC / Corporate office

Date: 10.04.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Nawabpet	Lokirev	11KV	Jadcherla	23.15	11.05	11.50		LightingArrester Failure Near Lokirev SS	-
1	NLG	Bollepally	Lift Irrigation	11KV	Bhongiri	08.30	11.52	03.22	E/L	11KV Insulator failure	-
2		M.T.Pally	Dharmaram	11KV	Bhongiri	15.00	18.15	03.15	E/L	11KV Pin Insulator failure	-
3		Bheelyanaik thanda	Pathathanda	11KV	Huzurnagar	03.00	06.30	03.30	E/L	11KV Line cut	-
4		Mattampally	Sulthanpur	11KV	Huzurnagar	03.35	07.00	03.25	E/L	11KV Jumper cut	-
5		Mukundapuram	Mukundapuram	11KV	Huzurnagar	15.10	17.30	02.20	E/L	11KV Jumper cut	-
1	MDK	Gaddapotharam -I	Khajipally Industrial	11KV	Patancheru	15.50	17.05	01.15		B/D due to Jumper cut	-
2	SDPT	Bejjanki	Kallepally	11KV	Husnabad	17.15	18.15	01.00		Break down	-
3		Ramchandrapur	Vinjapally	11KV	Husnabad	06.10	07.20	01.10		Break down	-
4		Akunoor	Rudraipally	11KV	Husnabad	11.30	12.10	00.40		Break down	-
5		Mustyal	Chuchanakota	11KV	Husnabad	09.00	20.40	11.50		Break down	-
6		Mustyal	Gadithota	11KV	Husnabad	06.00	08.55	02.55		Break down	-
7		Komuravelly	Inapur + Posanpally + Inapur 24 Hrs	11KV	Husnabad	06.00	08.10	02.10		Break down	-
1	RR N	Jeedimetla-I	Nitco	11KV	Jeedimetla	15.35	17.20	01.45	EL/OL	11kv Endy kit Failure Near durga GRR Company {rain fault}	-
2		Kolthur	Mallannakatta	11KV	Medchal	15.30	17.00	01.30	BD	11KV Pin Insulator failed at Sataiah Bhavi T/F	-
1	HYD S	E.N.T	Jambagh	11KV	Begumbazar	23.15	01.22	02.07	EL,OL-Rph	After line patrolling No Visible Fault	-