

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044		1		1		1			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988	5	18	5	18	5	18			
3	MDK	107	933	2		2		2				
4	SDPT			1	6	1	6	1	6			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>8</b>	<b>24</b>	<b>8</b>	<b>24</b>	<b>8</b>	<b>24</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>8</b>	<b>30</b>	<b>8</b>	<b>30</b>	<b>8</b>	<b>30</b>	<b>0</b>	<b>0</b>	

## TSSPDCL - LMRC / Corporate office

Date: 18.04.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	NLG	Wadapally	Damaracherla	33kv	Miryalaguda	06.30	10.15	03.45	E/L	Pin Insulator Failed	Damaracherla	-
2		Kodad	Siripuram	33kv	Huzurnagar	05.05	15.25	10.20	E/L	Tree Fallen the Line	Siripuram	-
3		Kodad	N.B.Gudam	33kv	Huzurnagar	08.25	11.45	03.20	E/L	AB Switch Replacement	N.B.Gudam	-
4		Munagala	Bethavolu	33kv	Huzurnagar	01.18	08.20	07.02	E/L	Insulator Failed	Bethavolu	-
5		Wadapally	A.D.Pally	33kv	Miryalaguda	16.40	21.05	04.25	E/L	Conductor snapped	A.D.Pally	-
1	MDK	Zaheerabad	Machanoor	33kv	Zaheerabad	00.00	15.30	15.30		BD due to 2no.s Jumpers cut & alternate supply arranged from 33KVBuchinelli feeder	Machanoor	-
2		Gummadidala	Gummadidala	33kv	Patancheru	08.02	12.15	04.13		BD due to Pin Insulator failed	Gummadidala	-
3	SDPT	Angadi kistapur	Jagadevpur	33kv	Gajwel	19.09	19.40	00.31		Isolator Blast	Jagadevpur	-

## TSSPDCL - LMRC / Corporate office

Date: 18.04.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Mukundapuram	Somaram	11kv	Huzurnagar	06.00	09.00	03.00	E/L	11KV Line cut	-
2		Keethavaarigudem	Velidanda	11kv	Huzurnagar	04.00	07.00	03.00	E/L	11KV Jumper cut	
3		Mattapally	Erajelu	11kv	Huzurnagar	05.00	07.30	02.30	E/L	11KV Line Snapped	
4		Siripuram	Siripuram	11kv	Huzurnagar	10.30	12.00	01.30	E/L	Jumper cut	
5		Yerkaram	Yerkaram	11kv	Suryapeta	13.00	15.30	02.30	E/L	Insulator flashover	
6		Madhanapur	Madanapuram	11kv	Devarakonda	06.10	08.10	02.00	E/L	HT/LT	
7		Maryala	Wadaparthi	11kv	Bhongir	04.00	08.00	04.00	OL	11 kv Jumper Cut Near Wadaparthi village.Single Phase ok 3 phase B/d	
8		Sharajipet	Tangutoor	11kv	Bhongir	06.30	13.00	06.30	OL	3no's 11kv Insulator Failed & 1no's 11kv Disc Failed near Tangtoor Village 3 phase B/d Single Phase OK	
9		Alair 2	Alair Agl	11kv	Bhongir	04.30	10.05	05.35	OL	2no's 11kv Disc Failed near SS-8 Alair Village	
10		Wangapally	Cholleru	11kv	Bhongir	02.10	08.15	06.10	OL	2no's 11kv Disc Failed & 1no's 11kv Insulator Failed near Wangapally Village 3 phase B/d Single Phase OK	
11		Azeempet	Repaka	11kv	Bhongir	04.00	09.30	05.30	EL	Jumper open Near Village out side, 10 DTR' s OFF.3 phase B/d Single Phase OK	
12		Peddapadishala	Bandakothapally	11kv	Bhongir	06.00	10.30	04.30	OL	11kv Line Phase to Phase near Bandakothapally 3 phase B/d Single Phase OK	
13		Velmajala	Kommaipally	11kv	Bhongir	03.45	09.15	05.30	OL	11kv Line Phase to Phase SS-41 near 11KV Disc Failed Kommaipally Tanda 3 phase B/d Single Phase OK	
14		Ishkilla	Kakkireni	11kv	Choutuppal	01.40	07.25	05.45	OL	11 kv Jumper Cut Near Kakkireni village.Single Phase ok 3 phase B/d	
15		Aregudem	Aregudem	11kv	Nalgonda	06.00	08.15	02.15	EL	11 KV Jumper Cut	-
16		Aregudem	P.Kaparthi	11kv	Nalgonda	06.00	09.35	03.35	EL	11 KV Insulator Failed	-
17		Aregudem	Chityala AGL	11kv	Nalgonda	06.00	08.25	02.25	EL	11 KV Disc Failure	-
18		Pamanagundla	Yerrasanigudem	11kv	Nalgonda	07.50	10.30	02.40	EL	AB Switch Female Cut Under SS-87	-

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	SDPT	MUSTHYAL	CHUNCHANAKOTA	11kv	SDPT	12.20	13.20	01.00		Breakdown due to Duck fall	-
2		GURJAKUNTA	GURJAKUNTA AGL	11kv	SDPT	09.00	10.15	01.15		B/D due to LINE FAULT	-
3		BEKKAL	BEKKAL	11kv	SDPT	19.30	00.00	04.30		STIL NOW BD	-
4		REBARTHY	GAGILLAPUR	11kv	SDPT	18.40	00.00	05.20		STIL NOW BD	-
5		REBARTHY	REBARTHY AGL	11kv	SDPT	20.10	00.00	03.50		STIL NOW BD	-
6		GANDIPALLY	RAMARAM EXP	11kv	SDPT	20.35	00.00	03.25		STIL NOW	-
1	RR N	Nizampet	Srinivasa Colony	11kv	Kukatpally	00.48	01.55	01.07	EL/OL	11kv Endy Kit Failure Near Chaithanya Colony	-
2		Vijayanagar	AS Raju nagar	11kv	Kukatpally	10.15	11.20	01.05	EL	Total Feeder Petroling No Foutl	-
3		Dp Pally-II	Indo Feb	11kv	Jeedimetla	07.52	09.04	01.12	EL	ToTal Feeder petroling No foutl	-
1	RR E	Polytechnic	Srinivasapuram	11kv	Habsiguda	02.36	03.59	01.23		11KV Cable damaged at St.No.08 Srinivasapuram & B/F supply taken from 11KV Kamakshipuram feeder	-
2		IDA Uppal	Metro	11kv	Habsiguda	07.00	08.10	01.10		11KV Cable damaged at SS Yard outside & B/F supply taken from 11KV Srikrishna feeder	-
1	HYD S	Kandikal Gate	Gazi Millath Colony	11kv	III	00.15	02.45	02.30	EL	Cable fault near Bharath Petrol Bunk	Arranged B/F on 11KV Farooq Ngr fdr