

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	2	1	2	1	2	1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>2</b>	<b>2</b>	<b>2</b>	<b>2</b>	<b>2</b>	<b>2</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>5</b>	<b>0</b>	<b>5</b>	<b>0</b>	<b>5</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>2</b>	<b>7</b>	<b>2</b>	<b>7</b>	<b>2</b>	<b>7</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 17.02.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	RR N	132KV Medchal	33KV Medchal -I	33KV	Medchal	13.53	14.47	00.54	BD	33KV Cable End Kit failed at Ravalkole X Road	33KV Medchal -I	-
2		132KV Medchal	33KV Aliabad	33KV	Medchal	14.25	18.10	03.45	BD	33KV Jumpers cut & replacement at in 132KV Medchal SS (Alternate supply arranged )	33KV Aliabad	-

## TSSPDCL - LMRC / Corporate office

Date: 17.02.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Velugupally	Velugupally	11KV	Suryapet	07.00	09.30	02.30	E/L	Insulator failed	-
2		Huzurnagar	Y.Singaram	11KV	Huzurnagar	06.00	09.00	03.00	E/L	Due to animal fall on DTR	-
3		Ramingampally	Jalalpur	11KV	Bhongir	13.15	16.20	03.05	E/L	11 KV Insulator Fail Near Jalalpur Village	-
4		Motakondur	Motakondur	11KV	Bhongir	14.30	16.30	02.00	E/L	11 KV Insulator Fail 5 th Pole Near Motakondur Sub station	-
1	SDP	Mustyal	Gadithota	11KV	Husnabad	00.20	08.30	08.10		BD,Disc failed	-
1	RR N	Nuthankal	Nuthankal	11KV	Medchal	05.30	06.30	01.00	BD	11KV Line cut and replaced at Nuthankal Village	-
1	RR E	Singapur	RGK	11KV	Keesara	14.50	16.40	01.50		11KV Jumper Channel clamp cut at Annojiguda Flyover	-