

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044									
	Total	606	3055	0	1	0	1	0	1	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		3		3		3			
3	MDK	107	933		2		2		2			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	5	0	5	0	5	0	0	
	Grand Total	1082	6468	0	6	0	6	0	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 19.02.19

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Pavela	Ipparthy	11KV	Nalgonda	9:46	11:15	01.29	E/L	11KV Jumper cut	No
2		Rajapet	Pamkunta	11KV	Bhongiri	10.00	12.25	02.25	EL	11KV Pin insulator failed In Pamkunta Village	No
3		Laxmidevigudem	Ravulapenta	11KV	Miryalaguda	00.00	00.40	00.40	EL	S-Ph DTR failed at Ravulapneta village	No
1	MDK	Patancheru Town	MIA-II	11KV	Patancheru	15:10	16:40	01.30		Conductor snapped	No
2		Cheryal	Kalivemula	11KV	Sangareddy	09.30	10.40	01.10		Tree fallen on the line at Allur Road	No
1	RR N	Chinthal	Ganesh Nagar	11KV	Medchal	12:20	13:00	00.40		11KV Post insulator failed at Ganesh Nagar	No