

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044	1		1		1				
	Total	606	3055	1	0	1	0	1	0	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		8		8		8			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	9	0	9	0	9	0	0	
	Grand Total	1082	6468	1	9	1	9	1	9	0	0	

TSSPDCL - LMRC / Corporate office

Date: 03.01.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD N	132KV Gunrock	Bowenpally (PTR-1&3)	33KV	Nehru Ngr	15.20	15.35	00.15	EL,OL-Bph	33KV Cable damaged while digging by Master Plan wing near 33/11KV Bowenpally SS	132KV Gunrock	Loads transferred onto 132KV Gunrock SS via 33KV HMT feeder

TSSPDCL - LMRC / Corporate office

Date: 03.01.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Bondugula	Godumakunta	11KV	Bhongir	06.40	09.40	03.00	E/L	11kv Insulator Fail near Somaram Villge	-
2		Motakondur	Motakondur	11KV	Bhongir	13.00	13.30	00.30	E/L	Tree Branches Fallen at Line near Aanathula mohan Reddy Well	-
3		Penpahad	Macharam	11KV	Suryapet	07.15	09.54	02.39	E/L	11Kv Jumper cut and Disk failed	-
4		Alingapuram	Alingapuram	11KV	Huzurnagar	02.40	05.30	02.50	E/L	11KV Jumper cut	-
5		Janpahad	Shunyapahad	11KV	Huzurnagar	03.00	06.30	03.30	E/L	11KV LINE Snapped	-
6		Nakrekal	Chandupatla	11KV	Nalgonda	06.30	11.10	04.40	E/L	HT/LT Lines Melt	-
7		Ghanapuram	Ghanapuram	11KV	Devarakonda	06.00	12.00	06.00	E/L	11KV Conuctor Snapped	-
8		Marrigudam	Konduru	11KV	Devarakonda	13.50	14.25	00.35	E/L	11Kv Insulator Failed	-
1	SDPT	Nagapuri	Gandikunta	11KV	Husnabad	05.45	09.49	04.04		Jumper cutting	