

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044	2	1	2	1	2	1			
	Total	606	3055	2	1	2	1	2	1	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	5	0	5	0	5	0	0	
	Grand Total	1082	6468	2	6	2	6	2	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 08.01.19

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD N	132KV Gunrock	Addagutta	33KV	Nehru Ngr	11.29	11.35	00.06	EL,OL-Yph	Cable fault near Marredpally SS	Addagutta	Loads transferred onto 132KV Gunrock SS via 33KV Marredpally SS
1	HYD C	132KV Imlibun	Jiyaguda	33KV	Asif Nagar	16.15	16.26	00.11	OL-Rph	Cable fault at Puranapool	Jiyaguda	Loads transferred onto 132KV Asif Nagar SS via 33KV A S R Raju Nagar SS

TSSPDCL - LMRC / Corporate office

Date: 08.01.19

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Malkapur	Kanmankalva	11KV	Jadcherla	21.30	07.55	10.25		DTR Failure and 11 Kv Wire cut near Kanmankalva (V)	No
1	NLG	Rajapeta	Namila	11KV	Bhongiri	7:45	9:35	1:50	E/L	Insulator failure	No
2		Raghunathpur	Raghunathpur AGL	11KV	Bhongiri	10.10	11.10	01.00	E/L	11KV Jumper cut	No
3		Raghunathpalem	Gundlapally	11KV	Huzurnagar	07.00	10.00	03.00	E/L	Insulator failure	No
4		Thogarrai	Ganapavaram	11KV	Huzurnagar	13.00	15.00	02.00	E/L	11KV Jumper cut	No
1	HYD S	Kandikal Gate	G.M.Chowni	11KV	Charminar	06.05	07.48	01.43	EL,OL-Bph	AB Cable fault at Boiguda	Partial feeder charged & remaining load added on 11KV Chatrinaka fdr