

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		3		3		3			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	4	0	4	0	4	0	0	
	Grand Total	1082	6468	0	6	0	6	0	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 09.01.19

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Ponnakal	Rachala	11KV	Jadcherla	11.15	14.10	02.55		11KV Wire cut near near Rachala (V)	No
1	NLG	Annaam	Kohtagudem	11KV	Suryapet	6:00	9:30	3:30	EL	Conductor snapped	No
2		Rajapet	Pamkunta	11KV	Bhongir	07.45	13.00	05.15	EL	11KV Insulator failed	No
3		Mondulagudem	Mondulagudem Agl	11KV	Bhongir	10.55	13.20	02.25	EL	11KV Line sanpped	No
1	RR E	P&T colony	Canara nagar	11KV	Keesara	14:45	15:36	0:51		Tree fallen on 11kv line at Peerzathiguda	No
1	HYD C	Industrial Area	Azamabad Key SS	11KV	Azamabad	05.50	07.04	01.14	EL,OL	Cable fault at Kapadiya Lane	Partial fdr charged at 06:35Hrs, Remaining loads added on 11KV Golconda X Road fdr