

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		2		2		2			
2	NLG	144	988		3		3		3			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	5	0	5	0	5	0	0	
	Grand Total	1082	6468	0	8	0	8	0	8	0	0	

TSSPDCL - LMRC / Corporate office

Date: 14.01.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Donoor	Singamdoddi	11KV	Jadcherla	07.03	07.56	00.53		Bird Died On The 11 KV Line Near Singamdoddi(V)	-
2		Gollapally	Gollapally	11KV	Jadcherla	02.00	09.30	07.30		Single Phase DTR Failure Near Shikargaanpally (V)	-
1	NLG	Phanigiri	Phanigiri Agl	11KV	Suryapet	11.30	14.50	03.20	E/L	Conductor Snapped	-
2		Ponugodu	Velidanda	11KV	Huzurnagar	03.15	05.30	02.15	EL	Due to 11Kv jumper cutted	-
3		Ponugodu	Velidanda	11KV	Huzurnagar	03.15	05.30	02.15	EL	Due to 11Kv jumper cutted	-
1	RR E	Uppal	RTA	11KV	Habsiguda	11.00	12.10	01.10		Ab cable fail at ring road uppal	-
1	HYD S	Miralam	Hasan Nagar	11KV	III	18.00	19.10	01.10	EL	Twisted HT lines at Roshan Plastic, HT Line snapped at R.P.Industries & HT Jumper cut at Lal Banglow	-
2		Chanchalguda	Chanchalguda	11KV	VIII	16.00	17.30	01.30		Breaker tripping mechanism problem at SS	Arranged B/F on 11KV Dabeerpura fdr