

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044	1	1	1	1	1	1			
	Total	606	3055	1	3	1	3	1	3	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		9		9		9			
3	MDK	107	933		2		2		2			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	11	0	11	0	11	0	0	
	Grand Total	1082	6468	1	14	1	14	1	14	0	0	

TSSPDCL - LMRC / Corporate office

Date: 05.06.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD S	220KV Shi.Pally- Ch' Baradari UG	Ch' Baradari	33KV	Malakpet	12.23	12.26	00.03	EL,OL- RY&Bph	Cable End Kit failed at Miralam Water Works Lab	220KV Shi.Pally- Ch' Baradari UG	No

TSSPDCL - LMRC / Corporate office

Date: 05.06.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Garidepally	Kalmalchervu	11KV	Huzurnagar	07.15	10.15	03.00	E/L	11Kv jumper cut	-
2		Keethavarigudem	Laxmipuram	11KV	Huzurnagar	07.20	09.30	02.10	E/L	11Kv line snapped	-
3		Gaddipaly	Gaddipally	11KV	Huzurnagar	04.10	07.15	03.05	E/L	11Kv line snapped	-
4		B.Banda	N.G.Kothapally	11KV	Nalgonda	08.30	11.20	02.50	E/L	11Kv Line Jumper Cut	-
5		Urumadla	Thalla Vellamla	11KV	Nalgonda	04.40	07.25	02.45	E/L	11Kv Line Jumper Cut	-
6		Mamidala	Aregudem	11KV	Nalgonda	07.00	11.50	04.50	E/L	11Kv Line Disk Fail	-
7		Nemaragommula	Jiyapally	11KV	Bhongir	09.00	12.40	03.40	OL	11kv Line Snapped Near Jiyapally (V)	-
8		Pamukunta	Jala	11KV	Bhongir	04.00	05.00	01.00	E/L	11kv Insulator Failed Near Jala (V)	-
9		Panthangi	Panthangi Agl	11KV	Choutuppal	08.57	11.19	02.22	E/L	11kv Jumper Cut Near Panthangi (V)	-
1	MDK	Patancheru	MIA-II	11KV	Patancheru	18.20	20.05	01.45		B/D due to Conductor snapped	-
2		Patancheru	Town - Industrial	11KV	Patancheru	14.05	15.25	01.20		B/D due to Tree branches fallen on the line	-
1	RR S	Lanco Hills	Khajaguda	11KV	Gachibowli	00.43	02.15	01.32	BD	11KV Insulator Failed near Khajaguda Maseed.	-
1	RR N	Chintal	Surya nagar	11KV	Medchal	14.40	14.55	00.15		11KV Cable endkit failed at Surya Nagar	-
1	HYD N	Road No.2	Arrora Colony	11KV	Banjarahills	23.10	00.34	01.24	EL	Tree branches on lines at Sri Nikethan Park	-