

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	Total	606	3055	0	1	0	1	0	1	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988	1	5	1	5	1	5			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	7	2	7	2	7	0	0	
	Grand Total	1082	6468	2	8	2	8	2	8	0	0	

TSSPDCL - LMRC / Corporate office

Date: 14.03.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Alampur	Shanthinagar-I	33kv	Gadwal	10.50	12.35	01.45	E/L&O/L	Tree Fallen on the 33KV Line	Shanthinagar-I	-
1	NLG	Aitipamula	Kethapally	33kv	Nalgonda	09.04	13.36	04.32		Jumper Cut	Kethapally	-

TSSPDCL - LMRC / Corporate office

Date: 14.03.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Gangapur	Industrial	11kv	Jadcherla	12.40	14.10	01.30		B.D.11 Kv Phase To Phase Near Cotton Market Gangapur Road.	-
1	NLG	B Chandupatla	V.K.Pahad	11kv	Suryapet	04.30	07.15	02.45	EL	Insulator flashover	-
2		Amaravaram	Lingagiri	11kv	Huzurnagar	07.40	10.00	02.20	EL	11 kv conductor snapped	-
3		Mattapally	Sulthanpur thanda	11kv	Huzurnagar	12.10	14.00	01.50	EL	11 kv conductor snapped	-
4		Edulur	Edulur Town	11kv	Nalgonda	15.00	16.40	01.40	EL	Insulator failed	-
5		Biravunibanda	Biravunibanda	11kv	Nalgonda	06.00	08.00	02.00	EL	Disk failed	-
1	SDPT	Pandilla	Pandilla Rural	11kv	Husnabad	00.00	05.00	05.00		BD,3 Ph Line fault	-
1	RR E	Yadgarpally	Yadgarpally	11kv	Keesara	08.50	10.20	01.30		Insulaotr fail at Yadgarpaly	-