

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	1	1	1	1	1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		1		1		1			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>1</b>	<b>3</b>	<b>1</b>	<b>3</b>	<b>1</b>	<b>3</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1								1No. 33KV Fdr Still
2	NLG	144	988		5		5		5			
3	MDK	107	933	1	1	1	1	1	1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>2</b>	<b>6</b>	<b>1</b>	<b>6</b>	<b>1</b>	<b>6</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>3</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>2</b>	<b>9</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 30.03.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Shadnagar	Stem Core	33KV	Jadcherla	22.20		01.40	E/L	LVs Pull Out Heavy Spark (Not Rectified)		No
1	MDK	R.C.Puram	JK Fenner	33KV	Patancheru	14.10	17.10	03.00		BD due to Peacock fallen on line and Coductor snapped		-
1	RR N	132KV Medchal	33KV Santha Bio Tech	33KV	Medchal	13.15	15.58	02.43		No Fault		-

TSSPDCL - LMRC / Corporate office

Date: 30.03.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Madgulapally	Kukadam	11KV	Nalgonda	11.08	13.00	01.52	E/L	11 KV Jumper cut	-
2		Turkapally	M.Gowraram	11KV	Nalgonda	05.00	07.30	02.30	E/L	11 KV Insulator Faile	-
3		Munugode	Kompally	11KV	Nalgonda	15.03	16.20	01.17	E/L	11 KV Jumper cut	-
4		Devarakonda	Myanampally	11KV	Devarakonda	14.45	15.50	01.05	E/L	Tree Flowan	-
5		Mukundapuram	G Kotthapally	11KV	Suryapet	09.00	10.17	01.17	EI	Insulator failed	-
1	MDK	Patancheru Town	Town	11KV	Patancheru	15.05	15.40	00.35		BD due to Tree fallen on line	-
1	RR N	Chinthal	Surya Nagar	11KV	Medchal	17.35	18.35	01.00		11KV Jumper Opened at Surya Nagar(11KV Cable Endkit Failed )	-
1	RR E	Kushaiguda	Rukminipuri	11KV	Sainikpuri	09.55	10.30	00.35		Ground petrolling done but no visible fault found (AE/SKP)	-
1	HYD S	Gunj	Judges Colony	11KV	Asmangadh	14.43	15.48	01.05	OL-R&Bph	Cable fault	Arranged B/F on 11KV Palton feeder