

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044	2	1	2	1	2	1			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>2</b>	<b>3</b>	<b>2</b>	<b>3</b>	<b>2</b>	<b>3</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2						2		33KV Still pending
2	NLG	144	988		7		7		7			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>2</b>	<b>7</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>7</b>	<b>2</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>4</b>	<b>10</b>	<b>2</b>	<b>10</b>	<b>2</b>	<b>10</b>	<b>2</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 19.05.19

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	132KV Wanaparthy	Kodair	33KV	Wanaparthy	22.47	00.00	01.13		Due to heavy gale & wind	Kodair	No
2		132KV Nagarkurnool	Pedda Kothapally	33KV	Nagarkurnool	22.28	00.00	01.32		Due to heavy gale & wind	Pedda Kothapally	No
1	HYD S	220KV Shivrampally	Miralam	33KV	Malakpet	16.05	16.20	00.15	EL,OL-Bph	33KV End Kit failed at PVR highway Pillar No.287 (after isolating 33KV Miralam OH fdr, 33KV Miralam UG fdr charged stood OK)	Miralam	Loads transferred onto 220KV Shivrampally SS via 33KV Ch' Baradari OH fdr
2		132KV Imlibun	Panjesha	33KV	Malakpet	20:35	20:45	0:10	OL-Bph twice	Due to Cable fault	Panjesha	Loads transferred onto 220KV Ch' Gutta SS via 33KV Santosh Nagar-I fdr (3No. 11KV fdrs B/F arranged with time delay & 1No. 11KV fdr given LR)

TSSPDCL - LMRC / Corporate office

Date: 19.05.19

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Motakondur	Cholleru Agl	11KV	Bhongir	6:15	8:40	2:25	E/L	11kv Insulator Failed Near Cholleru (V)	No
2		Thayipamula	Nandhapuram	11KV	Suryapet	05.00	08.18	03.18	E/L	11Kv Insulator Failed	No
3		Munagala	Turkagudem	11KV	Huzurnagar	15.20	17.00	01.40	E/L	11Kv Line Snapped	No
4		Kandibanda	Gandinagar thanda	11KV	Huzurnagar	14.10	16.00	01.50	E/L	11Kv Jumper Cut	No
5		V.k.Palem	Thungapadu	11KV	Miryalguda	15.50	16.30	00.40	E/L	11KV Jumper cut at near V.K.Palem	No
6		K.R.gudem	K.R.gudem	11KV	Miryalguda	06.10	08.18	02.08	E/L	11KV Conductor melted near SS	No
7		Matoor	Lift feeder	11KV	Miryalguda	13:00	16:00	3:00	E/L	11KV Jumper cut at near fields	No
1	RR N	Jeedimetla-I	C S wirte	11KV	Medchal	1:05	3:05	2:00		11kv AB Cable Failure at Novatha Trans Port	No
2		Jeedimetla-I	Phase-II	11KV	Medchal	09.20	10.20	01.00		11kv AB Cable Failure at Nokada Company	No
1	HYD S	Malakpet	Bibi Ka Alawa	11KV	Asmanaghad	01.20	02.27	01.07	EL,OL-Rph	Cable fault	Arranged B/F on 11KV Yakuthpura fdr