

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	2	1	2	1	2			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044	1	2	1	2	1	2			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>2</b>	<b>6</b>	<b>2</b>	<b>6</b>	<b>2</b>	<b>6</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	3	1	3	1	3			
2	NLG	144	988		7		7		7			
3	MDK	107	933		3		3		3			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>1</b>	<b>13</b>	<b>1</b>	<b>13</b>	<b>1</b>	<b>13</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>3</b>	<b>19</b>	<b>3</b>	<b>19</b>	<b>3</b>	<b>19</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 25.05.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kodangal	Kothur	33KV	Vikarabad	06.24	09.45	03.21	E/L	Insulators Replacement near Lingampally Gate	Kothur	-
1	RR N	Malkaram	Shammerpet	33KV	Medchal	17.10	18.40	01.30	BD	No Visible Fault	Shammerpet	-
1	HYD N	132KV J' Hills-Road No.13B	Road No.12	33KV	Kalyan Ngr	12.40	12.55	00.15	OL-Bph	Cable damaged by Master plan wing at Command Control Room, Rd.No.12, B.Hills	Road No.12	Loads transferred onto 132KV J' Hills-Road No.13A

## TSSPDCL - LMRC / Corporate office

Date: 25.05.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Rajapur	Mudireddypally	11KV	Jadcherla	06.20	09.16	02.56		11kv Wire Phase to Phase near Rajapur	-
2		Annasagar	Tatikonda	11KV	Jadcherla	09.55	10.39	00.44		11kv Wire Phase to Phase near Tatikonda	-
3		Midjil	Kothur	11KV	Jadcherla	08.30	11.30	03.00		11kv Wire Phase to Phase near Midjil	-
1	NLG	Chandampeta	Siddapuram	11KV	Devarakonda	10.00	12.27	02.27	E/L	HT/LT	-
2		Nagaram	Machireddypally	11KV	Suryapet	08.30	12.00	03.30	E/L	Insulator failed	-
3		Janpahad	Janpahad	11KV	Huzurnagar	09.20	10.40	01.20	EL	11 KV JUMPER CUT	-
4		Nandanam	Anajipur	11KV	Bhongir	12.10	13.25	01.15	EL	11kv Insulator Failed near Anajipur Village	-
5		Gundala	Nunegudem	11KV	Bhongir	06.30	07.45	01.15	EL/OL	HT/LT SS-2 Near Nunegudem Village	-
6		Gundala	Ramaram	11KV	Bhongir	06.30	07.40	01.10	EL	11 kv Line Snapped Near Masanpally Village	-
7		Juloor	Kapraipally	11KV	Choutuppal	05.20	09.00	03.40	EL/OL	11kv Insulator Failed near Kapraipally Village	-
1	MDK	Pati	My Home	11KV	Sangareddy	04.00	08.10	04.10		B/D Due to Jumper Cut	-
2		Pati	Shalimar	11KV	Sangareddy	05.15	09.10	03.55		B/D Due to Conductor Snapped	-
3		Bonthapally	Veerabadra	11KV	Patancheru	02.10	09.20	07.10		B/D Due to Conductor Snapped	-
1	RR N	Chandanagar	Shankar Nagar	11KV	Kukatpally	04.10	05.20	01.10	BD	Due to Rain,{T/F Brash patti Cut at Sridevi theater}	-
2		Prashanthi	Mythrinagar	11KV	Kukatpally	14.30	15.33	01.03	BD	JCB Dashed the UG Cbale Damedged at Nain Garden, {B/F 33/11kv Hudatruckpark to Sri sai Nagar Feeder }	-
1	RR E	Moula-Ali	Mirzalguda	11KV	Sainikpuri	06.33	07.22	00.49		11KV line AB Switch Opened on Pin Insuletor fail at Wite House Compony Upper Gudav (AE/OP)	-
2		Yapral	Yapral	11KV	Sainikpuri	08.58	10.00	01.02		11Kv Pin Insuletor fail at JJ Nagar Yapral (AE/OP)	-
1	HYD S	Miralam	Zoo Park	11KV	III	08.30	09.50	01.20	EL,OL	Brass Patti, Jumper cut & 2no Jumper cut at Bangloor Highway PT	LC return at 09:00 Hrs but not test charged by SS Operator due to Protection wing (Inf by AE/Shift/CBD-3)
1	HYD C	Indira Park	Himayath Nagar	11KV	I	08.45	10.10	01.25	EL	Cable fault	Partial feeder charged at 08:55 Hrs & Remaing loads arranged B/F on 11KV Domalguda fdr