

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360									
7	Hyd	186	1014									
	Total	504	2929	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	1	1	1	1	1	1			
2	NLG	150	948		2		2		2			
3	MDK	87	828									
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	1	3	1	3	1	3	0	0	
	Grand Total	908	6149	1	6	1	6	1	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 23.12.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Peddakadmoor	Nagal Kadmoor	11KV	Mahabubnagar	09.10	13.45	04.35		11KV Jumper cut Near Nagal Kadmoor (vi)	-
1	NLG	Penpahad	Macharam	11KV	Suryapet	11.30	14.30	03.00	E/L	11Kv Jumper cut	-
2		Kattangur	Dugnally	11KV	Nalgonda	11.40	13.50	02.10	E/L	11KV Line Insulator Failed	-
1	RR N	JDMSS-I	Nitco	11KV	JDM	12.33	13.55	01.22	EL	11kv line AB Cable failure at Phase-I	-
2		Athiwelly	IDA	11KV	Medchal	08.25	09.05	00.40		11KV Pin Insulator Failed at near by Bharath Petrol bunk, Yellampet X Road	-
3		Medchal	Victory(Rural Kandlakoya)	11KV	Medchal	20.38	21.48	01.10		11KV Line cut and replaced at IDA Medchal	-

TSSPDCL - LMRC / Corporate office

Date: 23.12.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Puttapad	Salkerpet	33KV	Mahabubnagar	10.05	12.35	02.30	E/L	Pin insulator failed and replaced near Anthampally Village	Puttapad	-