

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407									
6	RR(E)	38	360		4		4		4			
7	Hyd	186	1014		3		3		3			
	Total	504	2929	0	7	0	7	0	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969		2		2		2			
2	NLG	150	948		3		3		3			
3	MDK	87	828	4	1	4	1	4	1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	4	6	4	6	4	6	0	0	
	Grand Total	908	6149	4	13	4	13	4	13	0	0	

TSSPDCL - LMRC / Corporate office

Date: 27.07.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Bollaram	Meenakshi	33KV	Sangareddy	18.40	20.40	11.15		B/D due to Jumper cut at 132KV SS	Meenakshi	-
2		Narsapur	RWS	33KV	Medak	13.45	17.20	11.15		B/D due to Tree fallen on line	RWS	-
3		Medak	BB Pur	33KV	Medak	17.05	20.35	11.15		B/D due to Jumper cut	BB Pur	-
4		Manoharabad	Toopran	33KV	Toopran	08.30	10.25	11.15		B/D due to Jumper cut	Toopran	-

TSSPDCL - LMRC / Corporate office

Date: 11.01.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Damaragidda	Sajnapur	11KV	Mahabubnagar	10.00	15.00	05.00		11KV Insulator Damage Near Sajnapur (vi)	-
2		Teegalapally	Teegalapally	11KV	Mahabubnagar	06.50	10.50	04.00		11KV Jumper cut Near Uhandapur (vi)	-
1	NLG	Velugupally	Pasnoor	11KV	Suryapet	06.00	08.05	02.05	E/L	Insulator faild	-
2		Padmatipally	Turupally	11KV	Devarakonda	03.00	06.00	03.00	E/L	11kv jumper cut	-
3		Amaravaram	Amaravaram	11KV	Huzurnagar	04.20	07.20	03.00	EL	Due to 11 Kv Insulator Failure nearc Amaravaram village	-
1	MDK	Sardhana	Sardhana	11KV	Medak	00.00	11.15	11.15		B/D due to HT/LT	-
1	RR E	Mallapur-2	AP Colony	11KV	Habsiguda	00.25	01.15	00.50		11KV Post Of Insulator failed near Janapriya Apartment	-
2		Cherlapally-III	Gail	11KV	Sainikpuri	11.06	11.36	00.30		11Kv line Twisting at Vishwa Keerthi Industry (AE/OP)	-
3		PEDDA AMBERPET	INDUSTRIAL	11KV	Saroor Nagar	07.45	10.20	02.35		11KV LINE PEROLLING NO FAIL	-
4		PEDDA AMBERPET	INDUSTRIAL	11KV	Saroor Nagar	16.20	17.40	01.20		11KV LINE PEROLLING NO FAIL	-
1	HYD N	Madhapur	APIIC - II	11KV	X	15.40	17.30	01.50	All indication	HT Jumper cut at Kings Stone & AB Switch Copper patti cut at SS	-
1	HYD S	Miralam	Kalapather	11KV	III	03.55	05.45	01.50	EL	Jumper cut at SS	-
2		Miralam	Water Works	11KV	III	15.22	19.05	03.43	No indication	Cable End Kit failed at Water Works	-