

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		3		3		3			
6	RR(E)	38	360									
7	Hyd	186	1014		1		1		1			
	Total	504	2929	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969									
2	NLG	150	948	1	5	1	5	1	5			
3	MDK	87	828	3	3	3	3	3	3			
4	RR(S)	31	338	1		1		1				
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	5	8	5	8	5	8	0	0	
	Grand Total	908	6149	5	12	5	12	5	12	0	0	

TSSPDCL - LMRC / Corporate office

Date: 20.11.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	NLG	Suryapet	Chandupatla	33KV	Huzurnagar	6:00	11:45	5:45	E/L	33Kv Insulator failed	Chandupatla	No
1	MDK	Habsipur	Pothareddypet	33KV	Siidipet	1:00	7:00	6:00		Tree branches fallen on the 33KV line	Pothareddypet	No
2		Chegunta	Chegunta	33KV	Toopran	00.00	09.25	09.25		Tree branches fallen on the 33KV line	Chegunta	No
3		Thukkapur	Thukkapur	33KV	Siidipet	20.00	23.00	03.00		Insulator failed	Thukkapur	No
1	RR S	Tandur	Vikarabad	33KV	Vikarabad	0:00	7:55	7:55		Pin binding damaged and conductor fallen on cross arm at Rajiv Gruhakalpa, Tandur	Vikarabad	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Munugode	Velmakanne	11KV	Nalgonda	11:45	13:00	1:15	E/L	11KV Insulator failed & Jumper cut	No
2		Gollaguda	RTC feeder	11KV	Nalgonda	13.00	14.30	01.30	E/L	11 KV Line touched the pole	No
3		Gaddipally	Gaddipally	11KV	Huzurnagar	05.30	09.30	04.00	E/L	11KV Insulator failed near Gaddipally (V)	No
4		Chedella	Chedella	11KV	Suryapet	09.30	11.10	01.40	E/L	11KV Jumper cut	No
5		Rajapet	Pamukunta	11KV	Bhongir	11:20	13:20	2:00	E/L	11KV Line snapped at Puttagudem	No
1	MDK	Yenigandla	Rangampet	11KV	Medak	11:25	14:35	3:10		Jumper cut	No
2		Gandhariapilly	Jaipuram	11KV	Medak	12.50	13.50	01.00		Jumper cut	No
3		Alladurg	Chilver	11KV	Medak	09.40	10.42	01.02		100KV DTR failed	No
1	RR N	Jeedimetla SS-II	Uttam Biscut	11KV	Jeedimetla	13:40	17:00	3:20	EL	11KV Line pole damaged at SK Tools Phase-III	No
2		DP Pally	Bowrampet	11KV	Jeedimetla	18.30	20.30	02.00	EL	No visible fault	No
3		Jagathgirigutta	Maqdoom Nagar	11KV	Medchal	07.00	07.30	00.30	BD	100KVA T/F Brass Patti cut and replaced at Maqdoom Nagar	No
1	HYD C	Industrial Area	V.S.T	11KV	Azamabad	02.20	13.35	11.15	EL,OL-Rph	Cable fault at V.S.T Bus Stop	No