

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	82	407		2		2		2			
6	RR(E)	38	360		3		3		3			
7	Hyd	186	1014	1	1	1	1	1	1			
	<b>Total</b>	<b>504</b>	<b>2929</b>	<b>1</b>	<b>6</b>	<b>1</b>	<b>6</b>	<b>1</b>	<b>6</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969	2	9	2	9	2	9			
2	NLG	150	948		9		9		9			
3	MDK	87	828	2	5	2	5	2	5			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	<b>Total</b>	<b>404</b>	<b>3220</b>	<b>4</b>	<b>23</b>	<b>4</b>	<b>23</b>	<b>4</b>	<b>23</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>908</b>	<b>6149</b>	<b>5</b>	<b>29</b>	<b>5</b>	<b>29</b>	<b>5</b>	<b>29</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 04.10.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthy	Rajapur	33KV	Wanaparthy	07.28	08.48	01.20	E/L&O/L	AB Switch Opened Between Remaddula & Tirumalapur Supply OK	Rajapur	-
2		Wanaparthy	Rajapur	33KV	Wanaparthy	15.15	16.15	01.00	E/L&O/L	Alternate supply arranged from 33KV Kodair feeder at 16:15Hrs Due to 3no Insulator failed.	Rajapur	Alternate supply arranged from 33KV Kodair feeder at 16:15Hrs Due to 3no Insulator failed.
1	MDK	Zaheerabad	Mannapur	33KV	Sangareddy	15.10	17.45	02.35		B/D Due to Jumper cut	Mannapur	-
2		Sadasivpet	Jackwell	33KV	Sangareddy	04.50	08.20	03.30		B/D Due to Jumper cut at PSML	Jackwell	-
1	HYD N	132KV J'Hills	Road No.22	11KV	Kalyan Ngr	05.00	05.14	00.14	EL	End Kit failed at Peddamma Temple	Road No.22	Loads transferred onto 33KV J'Hills - Yousufguda line At 11.55 hrs Loads normalised

## TSSPDCL - LMRC / Corporate office

Date: 04.10.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kolpur	Chityal	11KV	Mahabubnagar	08.00	14.20	06.20		11KV Conductor cut at Gajaramdoddi (Vi)	-
2		Utkoor	Kollur	11KV	Mahabubnagar	11.35	16.10	04.35		11KV Conductor cut at Kollur chekpost (Vi)	-
3		Kodur	Dharmapur	11KV	Mahabubnagar	12.50	15.45	02.55		11KV Phase to Phase at Kodur (Vi)	-
4		Machanpally	Manikonda	11KV	Mahabubnagar	16.15	17.00	00.45		11KV Phase to Phase at Perkveedu (Vi)	-
5		Kandoor	Chudaipally	11KV	Jadcherla	12.00	15.00	03.00		11 kv Insulator fai near Kandoor	-
6		Janampet	Moosapet	11KV	Jadcherla	12.00	16.00	04.00		11 kv Jumper cut near Moosapet	-
7		Mallabinpally	Raman Phadu	11KV	Jadcherla	12.00	13.00	01.00		11 kv Insulator fai near Raman Phadu	-
8		Jadcherla	Gangapur	11KV	Jadcherla	12.00	18.00	06.00		Disk fail near Badepally	-
9		Rajapur	Solguti	11KV	Jadcherla	15.00	20.15	05.15		11 kv Insulator fai near Mudireddy Pally	-
1	NLG	Aipoor	Aipoor	11KV	Suryapet	06.30	08.00	01.30	EL	Insulator Failed	-
2		Velminedu	Gundrampally	11KV	Nalgonda	07.00	13.50	06.50	EL	11KV Insulator Failed	-
3		Kopolu (K)	Kopolu (K)	11KV	Nalgonda	12.30	15.40	03.10	EL	Jumper Cut	-
4		Pamanagundla	Pittampally	11KV	Nalgonda	06.00	13.00	07.00	EL	SS-1 Disk Failed	-
5		Pedavedu	Kothagudem (Lothukunta)	11KV	Huzurnagar	04.30	10.30	06.00	EL/OL	11KV Jumper Cut	-
6		Kondamadugu	Kondamadugu	11KV	Bhongiri	06.00	12.00	06.00	EL	11Kv Line snapped at Kondamadugu	-
7		N.G.Bandala	Gandhamalla	11KV	Bhongiri	02.30	08.00	05.30	EL	11KV Jumper Snapped Near Gandhamalla	-
8		N.G.Bandala	VR.Pally	11KV	Bhongiri	04.30	10.00	05.30	EL	11Kv Insulator failed near V.R.Pally	-
9		Aroor	L.R Pally	11KV	Bhongiri	14.00	16.00	02.00	EL	11Kv Line snapped at at L.R.Pally Village	-
1	MDK	Raghavapur	Peddalingarddypally	11KV	Medak	07.15	10.45	03.30		B/D Due to Disk fail	-
2		Raghavapur	Bachaipally	11KV	Medak	08.05	11.50	03.45		B/D Due to 11 Kv wire cut	-
3		Laxmapur	J.Lingapur	11KV	Medak	13.30	18.20	04.50		B/D Due to Disk fail	-
4		Sadashivpet	TSM	11KV	Sangareddy	14.15	15.30	01.15		B/D due to AB switch open	-
5		Paty	Paty	11KV	Sangareddy	14.10	15.20	01.10		B/D due to Shalimar Company Beside Lighting Arrested Problem	-
1	RR N	J D M SS-I	N I T CO	11KV	Jeedimetla	12.25	14.10	01.45	BD	11kv Jumper Cut At gayathri packaging company	-
2		Shameerpet	Devarayamjal	11KV	Medchal	14.10	15.00	00.50	BD	Tree Branch fallen on the 11KV Line at Indian Petrol Bunk	-
1	RR E	Chengicherla	Chengicherla	11KV	Keesara	13.20	14.00	00.40		Line Patrolling but no visible fault	-
2		Keesara	Anki Reddy pally	11KV	Keesara	09.15	15.15	06.00		11KV Anki Reddy Pally feeder breaker tripping coil failed at SS Yard	-
3		Keesara	Cheeryala	11KV	Keesara	12.49	14.50	02.01		HT/LT line touched to Kasaram at Kundanapally	-
1	HYD S	Sulthan Bazar	Sulthan Bazar	11KV	IX	16.05	17.57	01.52	EL,OL-Yph	faulty 11KV ENT feeder loads	-