

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201		2		2		2			
5	RR(N)	82	407	1	4	1	4	1	4			
6	RR(E)	38	360									
7	Hyd	186	1014	1	2	1	2	1	2			
	Total	504	2929	2	8	2	8	2	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	110	969		3		3		3			
2	NLG	150	948		6		6		6			
3	MDK	87	828	1	4	1	4	1	4			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	18	89									
	Total	404	3220	1	13	1	13	1	13	0	0	
	Grand Total	908	6149	3	21	3	21	3	21	0	0	

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Sadashivapet	Munipally	33kv	Sangareddy	14.50	16.50	02.00		B/D due to Jumper cut	Munipally	-
1	RR N	132KV Malkaram	Rathnalayam	33kv	Medchal	15.25	18.55	03.30	EL&OL	Tripped on EL OL& sparkon B- Φ line isolate pad calmp BD declared	Rathnalayam	-
1	HYD S	220KV Shivrampally	Ch' Baradari	33kv	Asmangadh	02.25	02.33	00.08	EL,OL-Bph	No Visible Fault	Ch' Baradari	Loads transferred onto 132KV Imlibun SS via 33KV Khilwath feeder

TSSPDCL - LMRC / Corporate office

Date: 17.09.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Dhanwada	Mandipally	11kv	Mahabubnagar	18.05	19.15	01.10		11KV Jumper cut at Mandipally (vi)	-
2		Devarkadra	Gaddegudem	11kv	Mahabubnagar	15.10	18.40	03.30		11KV Conductor cut Near Devarkadra Sub station	-
3		Sarjakhpet	Thogapur	11kv	Mahabubnagar	02.45	07.00	04.15		11KV Phase to Phase at Pandirihanma (Vi)	-
1	NLG	Urumadla	Urumadla	11kv	Nalgonda	13.20	15.25	02.05	EL	11KV line cut at Chinnakaparthi road	-
2		Yellanki ss	Pinikeshigudem	11kv	Bhongir	12.00	14.30	02.30	EL	HT/LT	-
3		Ramannapet	IDEAL	11kv	Bhongir	15.30	16.40	01.10	EL	Tree Branches Fallen On line	-
4		Shivanngudem	Somarajguda	11kv	Devarakonda	13.00	15.30	02.30	EL	11kv jumper cut	-
5		Repala	Repala	11kv	Huzurnagar	14.35	15.35	01.00	EL	11 kv line snapped at Repala village	-
6		Palakeedu	Sajjapuram	11kv	Huzurnagar	04.00	09.50	05.50	EL	11 conductor snapped at Sajjapuram village	-
1	MDK	Rajgopalpet	Rajgopalpet	11kv	Siddipet	13.00	15.30	02.30		B/D due to 11KV Disk Failed	-
2		Narmetta	Thimmaipally	11kv	Siddipet	11.30	16.30	05.00		B/D due to 11KV Disk Failed	-
3		Raghavapur	Lingareddypally	11kv	Siddipet	15.50	18.00	02.10		B/D due to 11KV Jumper cut	-
4		SRD T II	Kosla	11kv	Sangareddy	13.20	15.30	02.10		B/D due to tree branches fallen on line	-
1	RR S	NIRD	NIRD	11kv	RJNR	16.16	18.38	02.22		11KV Insulator failed at Grayhounds and Tree branche fallen at SIRD	-
2		CBIT	Movietower	11kv	IBGH	16.35	17.10	00.35		11KV Insulator failed at Tresorland	-
1	RR N	Devarayamjal	DMC	11kv	Medchal	03.30	04.30	01.00		11KV Disc failed at Dogs farm ,Devarayamjal	-
2		Laxmapur	MC Pally	11kv	Medchal	14.20	15.50	01.30		11KV Conductor Snapped at Lingapur Thanda	-
3		Uddamarry	Sneha farm	11kv	Medchal	18.15	21.10	02.55		11KV Pin Insulator Failed in SS	-
4		Aleap	Panchavathi	11kv	Jeedimetla	13.57	15.10	01.13	EL&oL	HT Line AB Cable failure at SBI Bank Pragathingara	-

1	HYD S	Gunj	Hari Hara Kshetra	11kv	Begumbazar	03.10	05.00	01.50	EL,OL-R&Yph	Big tree fallen on lines at Hari Hara Kshetra	-
1	HYD C	Vittalwadi	Y.M.C.A.	11kv	Azamabad	15.05	17.45	02.40	EL	Disc Insulator flash over at beside Andhra Bank	-