

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550									
6	RR(E)	168	403									
7	Hyd	194	1044	1		1		1				
	Total	606	3055	1	0	1	0	1	0	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		4		4		4			
3	MDK	107	933	1	1	1	1	1	1			
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	Total	476	3413	2	6	2	6	2	6	0	0	
	Grand Total	1082	6468	3	6	3	6	3	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 19.04.18

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Jadcherla	Nagasala	11KV	Jadcherla	13.40	14.40	01.00		Tree fallen on the line near Nasurlabad	No
1	NLG	Gattupal	Theratpally	11KV	Nalgonda	13:15	16:20	3:05	E/L	11KV Insulator failed	No
2		Koppole	Bollaram	11KV	Devarakonda	10.30	12.00	01.30	E/L	Conductor snnaped	No
3		Addagudur	Kotamarthy	11KV	Bhongiri	11.40	15.00	03.20	E/L	Pin binding failed at SS-2	No
4		Gaddipally	Gaddipally	11KV	Huzurnagar	10.00	12.15	02.15	E/L	11KV Line cut	No
1	MDK	Sangareddy-II	Kalabgur	11KV	Sangareddy	11:45	13:55	2:10		Jumper Cut	No

TSSPDCL - LMRC / Corporate office

Date: 19.04.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthy	Chinnamaroor	33KV	Wanaparthy	00.40	08.10	07.30	E/L	Pin insulator replaced near Sugur Village	Chinnamaroor	No
1	SDPT	Ksheerasagar	Vantimamidi	33KV	Siddipet	18.25	22.35	04.10		Conductor snapped	Vantimamidi	No
1	HYD C	132KV Erragadda - H' Sagar	Lumbini Park	33KV	H' Sagar	12.59	13.18	00.19	OL	Conductor snapped at 33KV Srinagar Colony SS	Lumbini Park	Loads transferred onto 132KV H' Sagar SS via 33KV Hussain Sagar-I fdr