

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550		2		2		2			
6	RR(E)	168	403									
7	Hyd	194	1044		4		4		4			
	Total	606	3055	0	6	0	6	0	6	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		7		7		7			
3	MDK	107	933		6		6		5		1	1 No. 11KV Still
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	Total	476	3413	1	14	1	14	1	13	0	1	
	Grand Total	1082	6468	1	20	1	20	1	19	0	1	

TSSPDCL - LMRC / Corporate office

Date: 20.04.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Narva	33KV	Mahabubnagar	23.30	00.30	01.00	E/L	No visible fault	Narva	Alternate supply arranged from 33KV Eklaapur SS

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Gangapur	Industrial	11KV	Jadcherla	11.30	14.58	03.28		11 Insulator failed near Patti Market	No
1	NLG	Akaram	Vallala	11KV	Nalgonda	4:30	6:00	1:30	E/L	11 KV Line insulator failed	No
2		Koppole(K)	Kopolu	11KV	Nalgonda	03.40	05.30	01.50	E/L	11 KV Line jumper cut	No
3		Pulicharla	Pulicharla	11KV	Mirylaguda	08.30	12.20	03.50	OL	11KV Jumper cut	No
4		Pulicharla	Shankarnaik Thanda	11KV	Mirylaguda	08.30	15.00	06.30	OL	11KV Pin insulator failed	No
5		G T Giri	Gunjaloor	11KV	Suryapet	02.20	05.00	02.40	EL	Insulator failed	No
6		Ponugodu	Kothagudem	11KV	Huzurnagar	09.10	10.10	01.00	EL	11KV Line snnaped near Kothagudem village	No
7		Sirikonda	Lal Thanda	11KV	Huzurnagar	3:30	7:00	3:30	EL	Tree banch fallen on 11KV line near Lal Thanda village	No
1	MDK	Gavvalapally	Madur	11KV	Medak	13:04	14:54	1:50		Jumper Cut	No
2		Dharipally	Achampet	11KV	Medak	14.05	16.10	02.05		Jumper Cut	No
3		Avancha	Avancha	11KV	Medak	14.10	17.50	03.40		Conductor Snapped	No
4		Chippalthurthy	Chippalthurthy	11KV	Medak	01.00	09.00	08.00		Insulator failed	No
1	SDPT	Potharam	Keshwapur	11KV	Husnabad	13:20	17:00	3:40		Conductor Snapped	No
2		Rebarthy	Rebarthy	11KV	Husnabad	19.00	00.00	05.00		Conductor Snapped	No
1	RR N	Somashila	Balacrshnanagar	11KV	Kukatpally	3:55	5:23	1:28	EL&OL	11KV Line cut	No
2		Subash Nagar	Padma Nagar	11KV	Medchal	10.55	11.25	00.30		No visible fault	No
1	HYD S	Petlaburz	Hussaini Alam	11KV	Charminar	06.10	07.50	01.40	All Indication	Cable fault	Arranged B/F on 11KV Murali Nagar feeder
2		Aliabad	Shamsheer Gunj	11KV	Charminar	8:16	9:54	1:38	OL	No Visible Fault	No
3		Ch' Baradari	Gazi Banda	11KV	Charminar	11:05	12:17	1:12	EL,OL-Rph	Cable fault	Arranged B/F on 11KV Sattar Bagh feeder
4		Koti Womens College	Esamiya Bazar	11KV	Begumbazar	23:30	0:38	1:08	EL,OL-Bph	Cable fault at Hanuman Temple (1No. DTR kept off)	No