

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	RR(S)	53	234									
5	RR(N)	54	550		2		2		2			
6	RR(E)	168	403									
7	Hyd	194	1044	2	3	2	3	2	3			
	Total	606	3055	2	5	2	5	2	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		8		8		8			
3	MDK	107	933	1		1		1				
4	RR(S)	58	396									
5	RR(N)	38	114									
6	RR(E)	22	133									
	Total	476	3413	1	8	1	8	1	8	0	0	
	Grand Total	1082	6468	3	13	3	13	3	13	0	0	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Cheedella	Mukundapuram	11KV	Suryapet	12:20	15:40	3:20	E/L	11KV Insulator failed	No
2		Mukundapuram	Dacharam	11KV	Huzurnagar	10.34	12.24	01.50	E/L	11KV Line snapped at Dacharam (v)	No
3		Gondiryala	Chimiryala	11KV	Huzurnagar	00.00	11.00	11.00	E/L	11KV Disc failed at NB Gudem (v)	No
4		Thogarrai	Kuchipudi	11KV	Huzurnagar	06.20	09.00	02.40	E/L	11KV Line snapped at Kuchipudi (v)	No
5		Kopple	Bheemaram	11KV	Nalgonda	10.30	11.00	00.30	E/L	HT/LT Lines melt at SC Colony Bheemaram (V)	No
6		Pamanagundla	Ismailpally	11KV	Nalgonda	05.30	10.00	04.30	E/L	11Kv Insulator failed at Gangulasathi Reddy Well Under SS-2 at Ismailpally	No
7		Koppele	L.D.gudem	11KV	Devarakonda	04.00	11.00	07.00	E/L	11Kv Conductor sanpped	No
8		Dindi	Thirumalagiri	11KV	Devarakonda	11:05	15:36	4:31	E/L	Tree fallen on the 11KV line	No
1	RR N	Jeedimetla SS-I	phase-II	11KV	Jeedimetla	10:50	13:50	3:00	EL&OL	11KV AB Cable failed	No
2		Jagathgiringutta	Jagathgiringutta	11KV	Medchal	03.45	04.30	00.45	EL&OL	11KV AB Cable End Kit failed at Anjaiah Nagar	No
1	HYD S	C.R.P.F.	Balapur	11KV	Charminar	19.45	21.10	01.25	EL,OL	Cable fault at Balapur Road	Arranged B/F on 11KV Salala & 11KV Omer Colony feeders
1	HYD C	Golnaka	Tulasi Nagar	11KV	Azamabad	15.35	17.50	02.15	OL-Bph	11KV Insulator flash over at Tulasi Nagar Market	No
2		Bathkammakunta	C.E Colony	11KV	Azamabad	17.08	18.15	01.07	EL	Big tree fallen on lines at Nanda Raj Goud DTR	At 18.15 hrs.Partial fdr charged after opening line AB Switch (total 40 Amps- 20 amps charged) Arranged partial B/F on 11KV Ayyappa Temple fdr

TSSPDCL - LMRC / Corporate office

Date: 26.04.18

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Narayankhed	Poosalpad	33KV	Jogipet	8:50	11:45	2:55	B/D	Tree brenches fallen on the line near Anthwer Village.	Poosalpad	No
1	HYD S	220KV Shivrampally - Ch' Baradari UG	Ch' Baradari	33KV	Malakpet	17:50	17:58	00:08	EL	UG Cable damaged at GHMC Office, Baba Kanta	Ch' Baradari	Loads transferred on 132KV Imlibun SS via 33KV Khilwath fdr
2		220KV Shivrampally - Miralam	Miralam	33KV	Malakpet	17:45	17:55	0:10	EL	UG Cable damaged at GHMC Office, Baba Kanta	Miralam	Loads transferred on 220KV Shivrampally SS via 33KV Ch' Baradari OH feeder